

Form	ACO1 - Well Completion
Operator	Colt Energy Inc
Well Name	SCHAFER CS-27
Doc ID	1358302

Perforations

Shots Per Foot	Perforation Record	Material Record	Depth
	NONE		

Form	ACO1 - Well Completion
Operator	Colt Energy Inc
Well Name	SCHAFER CS-27
Doc ID	1358302

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	11.75	8.625	24	40	PORTLAND	14	NONE

COLT ENERGY, INC.

Plugging Report

6/22/2017

Well: Schafer CS-27
825 FNL, 825 FWL
Section 23-T26S-R14E
Woodson County, KS
API #15-207-29430
Rotary Total Depth (TD): 1416'

6/21/2017

BAR Drilling, LLC ran in open ended drill pipe to the total depth of 1406' (approx. 10' of fill-up in hole after circulating), Elite Cementing and Acid Service plumbed up to the drill string and pumped gel (bentonite) in and circulated same, then pumped in cement from 1406 to 1206. The drill pipe was pulled up to 1110' and a 50' cement plug was placed at same. The drill pipe was then pulled up to 750' and a 50' cement plug was placed at same. The drill pipe was then pulled up to 250', cement was pumped in from this point to surface, all the drill pipe was pulled out and the well bore was "topped off" with cement.

Summary:

200' of cement from 1406 to 1206 (35 sx)
Gel spacer from 1206 to 1110
50' of cement from 1110 to 1060 (15 sx)
Gel spacer from 1060 to 750
50' of cement from 750 to 700 (15 sx)
Gel spacer from 700 to 250
250' of cement from 250 to surface (75 sx) -> includes "topping off" and excess

Used a total of 135 sacks of cement

End Report

Deborah L. Ballard
For: Colt Energy, Inc.



Camp Eucukaks

Thank you

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.