



CHARGE TO: Larson Engineering  
 ADDRESS:  
 CITY, STATE, ZIP CODE:

TICKET 29897

SERVICE LOCATIONS: 1. Ness City KS  
 WELL/PROJECT NO. #3  
 LEASE Voshell  
 COUNTY/PARISH Lane  
 STATE KS  
 CITY Dighton  
 DATE 4-12-17  
 OWNER Same  
 CONTRACTOR Chyenne Well Service  
 RIG NAME/NO. Location  
 WELL TYPE Oil  
 WELL CATEGORY Development  
 JOB PURPOSE Cement 4 1/2" Port Collar  
 WELL PERMIT NO.  
 WELL LOCATION Dighton - 5s, 1w, 1/2, E side  
 INVOICE INSTRUCTIONS

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		UNIT PRICE		AMOUNT
		LOC	ACCT	DF			UM		UM	
575		1			MILEAGE		40	mi	5.00	200.00
576 D		1			Pump Charge - Port Collar	4 1/2	1	in job	1250.00	1250.00
330		1			SMD Cement		165	sks	15.75	2598.75
276		1			Flocle	4	50	lb	2.25	112.50
290		1			D-Air		2	gal	42.00	84.00
581		1			Service Charge Cement		250	sks	1.50	375.00
583		1			Drayage	24975	500	lbs TM	0.75	375.00

**LEGAL TERMS:** Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.  
 MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS.  
 X \_\_\_\_\_  
 DATE SIGNED 4-12-17 TIME SIGNED 1000 A.M.

**REMIT PAYMENT TO:**  
 SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

SURVEY			AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?						4995.25
WE UNDERSTOOD AND MET YOUR NEEDS?						10%
OUR SERVICE WAS PERFORMED WITHOUT DELAY?						PCSA 4705.36
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?						Lane Co TAX 209.64
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES <input type="checkbox"/> NO					TOTAL 4705.36

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.  
 SWIFT OPERATOR David Kuehn APPROVAL \_\_\_\_\_ Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 4-12-17 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Larson Engineering		#3		Uoshell		Cement 4 1/2" Port Collar		29897	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
	0800							on location	2 3/8" x 4 1/2"
								P.C. - 2124	
	0830	∅	∅		✓		1000	pressure test	* Hold *
								open P.C.	
		3	4		✓		400	Injection Rate	
	0845	3 1/2	91		✓		300	<del>300</del> mix 165 sks SMD w/ 1/4" Flo @ 11.2 ppg	circulate cement to pit * 20 sks *
		3 1/2	7.5		✓		500	Displace Cement	
	0915	∅	∅		✓		1000	Close P.C.	* Hold *
								Run 4 Jts	
	0930	3	20		✓		350	Reverse Clean	* 165 sks total * * 20 sks pit *
								wash up truck	
	1000							Job Complete	

Thank You  
Dave Preston Kirby Wayne