



TREATMENT REPORT

Acid Stage No. RT

Date: 7/5/17 District: Bureau F. O. No. _____
 Company: Russell Well Service
 Well Name & No.: Mary Dedy #6
 Location: _____ Field: _____
 County: Leone State: Ky

Casing: Size: 5 1/2 Type & Wt. _____ Set at _____ ft.
 Formation: _____ Perf. _____ to _____
 Formation: _____ Perf. _____ to _____
 Formation: _____ Perf. _____ to _____

Liner: Size _____ Type & Wt. _____ Top at _____ ft. Bottom at _____ ft.
 Cemented: Yes/No. Perforated from _____ ft. to _____ ft.
 Tubing: Size & Wt. _____ Swung at _____ ft.
 Perforated from _____ ft. to _____ ft.

Open Hole Size _____ T.D. _____ ft. P.B. to _____ ft.

Type Treatment: Amt. _____ Type Fluid _____ Sand Size _____ Pounds of Sand _____

Bkdown: _____ Bbl./Gal. _____
 _____ Bbl./Gal. _____
 _____ Bbl./Gal. _____
 _____ Bbl./Gal. _____

Flush: _____ Bbl./Gal. _____

Treated from _____ ft. to _____ ft. No. ft. _____
 from _____ ft. to _____ ft. No. ft. _____
 from _____ ft. to _____ ft. No. ft. _____

Actual Volume of Oil/Water to Load Hole: _____ Bbl./Gal.

Pump Trucks No. Used: Std. 303 _____
 Auxiliary Equipment _____
 Packer: _____ Set at _____ ft.
 Auxiliary Tools _____

Plugging or Sealing Materials: Type 50 sack Cem 90 sack Pz
60-40-2 1/2 125# Hulls Comping Hulls

Company Representative _____ Treater Ray Ky

TIME a.m / p.m.	PRESSURES		Total Fluid Pumped	REMARKS
	Tubing	Casing		
10:05				Pipe @ 800' down. On loc TSA Ring up
:				mix Calcium Chloride to 4 1/2 lbs 50 sack Cem Plus
:			0	1/2 or 5/8 start load w/ water + 125# Hulls
:			10881	Hulls away start mixing going down hole run 6.3 sack
:			0	Slows after Hulls coming
:			12881	50 sacks away washup down hole.
10:30			15881	Let cement fall rest of way out
11:00				Pull 5 1/2 up to 288 run sand line tag head cement
:				@ 600' down. Shut down till 12:00 for cement time
11:55			0	Start water to see in hole will load.
:			7881	Break Circ
:			0	Start mixing going down hole 60-40-2 1/2 Perz
12:00			20881	90 sacks away and cement up in cellar
:				pull casing out cellar still standing full
:				Wash up brush up casing + tools
:				Rack up left loc.