

JOB LOG

SWIFT Services, Inc.

| | |
|------------|----------|
| DATE | PAGE NO. |
| 9 AUG 17 | 1 |
| TICKET NO. | |
| 30651 | |

| | | | |
|------------------|-------------|--------|-----------------------|
| CUSTOMER | WELL NO. | LEASE | JOB TYPE |
| US Oil ROSS/SCAL | 14A-35-1329 | BF 995 | concrete surface pipe |

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS |
|-----------|------|------------|--------------------|-------|---|----------------|--------|--|
| | | | | T | C | TUBING | CASING | |
| | | | | | | | | 165 sk standard cement 2% gel 3% CC 8 1/2" x 24" casing 6 joints 263' TD: 263 |
| | 1900 | | | | | | | on loc TRX 114 |
| | 1923 | | | | | | | start 8 1/2" x 24" casing in well |
| | 2017 | | | | | | | circulate well |
| | 2035 | 3 | 41 | | | 100 | 100 | Mix STD 2% 3% 165 sk @ 147 ppg |
| | 2052 | 3 | | | | 150 | | Displace w/ H ₂ O |
| | | 3 | 12 | | | | | → cement to surface ← |
| | 2100 | 3 | 15 1/4 | | | 150 | | Kickout |
| | 2103 | | | | | | | shot in 8 1/2" } 165 sk cement 15 top |
| | | | | | | | | wash truck |
| | | | | | | | | Rack up |
| | 2130 | | | | | | | job complete |
| | | | | | | | | Thanks Blaine Flint |