




CHARGE TO: Larson Engineering
 ADDRESS:
 CITY, STATE, ZIP CODE:

TICKET 30391

SERVICE LOCATIONS:
 1. 1200 Hwy KS WELL/PROJECT NO. #1 LEASE TDM COUNTY/PARISH LANE STATE KS CITY Dighton DATE 16 Nov 17 OWNER
 2. TICKET TYPE SERVICE CONTRACTOR Cherokee RIG NAME/NO. location SHIPPED VIA CT DELIVERED TO
 3. WELL TYPE oil WELL CATEGORY Development JOB PURPOSE cement sand collar WELL PERMIT NO. WELL LOCATION
 4. REFERRAL LOCATION INVOICE INSTRUCTIONS

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	QTY.		UM		UNIT PRICE	AMOUNT
		LOC	ACCT	DF							
575		1			MILEAGE	40		mi		5.00	200.00
576D		1			Pump Charge	1		hr		1250.00	1250.00
336		1			Sand cement	160		sk		15.75	2520.00
276		1			Flare	40		lb		2.25	90.00
290		1			D-Air	2		gal		42.00	84.00
581		1			service charge	240		sk		1.50	360.00
583		1			Drayage	2392		lb	472.6	0.75	358.24

LEGAL TERMS: Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY, and LIMITED WARRANTY** provisions.
 MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS
 X 
 DATE SIGNED TIME SIGNED A.M. P.M.

REMIT PAYMENT TO:
 SWIFT SERVICES, INC.
 P.O. BOX 466
 NESS CITY, KS 67560
 785-798-2300

SURVEY	AGREE	UN-DECIDED	DIS-AGREE	PAGE TOTAL
OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?				4802.24
WE UNDERSTOOD AND MET YOUR NEEDS?				1020 Disc - 4802.24
OUR SERVICE WAS PERFORMED WITHOUT DELAY?				307 4376.02
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?				Lease TAX 181.85
ARE YOU SATISFIED WITH OUR SERVICE? <input type="checkbox"/> YES <input type="checkbox"/> NO				TOTAL 4557.187
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND				

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.
 SWIFT OPERATOR APPROVAL Thank You!

JOB LOG

SWIFT Services, Inc.

DATE 16 Jun 17 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Lardon Engineering		#1		TDM		Cement port collar		30391	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
									240 sb SMD cement @ 1/4" floccule 2 3/8 x 5 1/2 2140' port collar
	0830								on loc TRK 114
	0847					1000	1000		test to 1000 psi - held open port collar
	0858	3 1/2	2			400			inj rate
	0903	3 1/2				400			Mix SMD cement @ 1 1/2 ppg circ flood to surface
		3 1/2	12			400			
		3 1/2	86			500			→ cement to surface ← (160 sk mixed) 15 to port
	0925		7						Displace w/ H ₂ O shot in 2 3/8 close port collar test to 1000 psi - held Run 5 joints
	0947		20						Reverse hole clean Wash truck Pull tool Rack up
	1030								job complete shuts blow fluid & ISACC