

Drilled a 9 7/8" hole to 23.5'

Drilled a 5 5/8" hole to 629'

Set 23.5' of 7" surface casing cemented with 5 sacks of cement.

Set 619' of 2 7/8" 8 round upset 3 centralizers, 1 float shoe, 1 clamp.