



Southwind Drilling, Inc.  
Plugging Orders & Reports

Lease: Beta #2-27

Plugging Received from KCC Representative:

Name: Case Morris Date: 8-1-17 Time: 4:45 PM

1 <sup>st</sup> plug @ <u>2350</u> feet, <u>50</u> sacks	Stands <u>37</u>
2 <sup>nd</sup> plug @ <u>1225</u> feet, <u>100</u> sacks	Stands <u>19</u>
3 <sup>rd</sup> plug @ <u>350</u> feet, <u>50</u> sacks	Stands <u>5½</u>
4 <sup>th</sup> plug @ <u>40</u> feet, <u>10 + Plug</u> sacks	Stands <u>Kelly</u>
5 <sup>th</sup> plug @ <u>—</u> feet, <u>—</u> sacks	Stands <u>—</u>

Mousehole: 20 sacks

Rathole: 30 sacks

Total Cement Used: 260 sacks

Type of cement: 60/40 4% gel ¼" Flo Seal

Plug Down @ 6:45 P.M 8-3-17

Call KCC When Completed:

Name: Jennifer Hawthorne Date: 8-4-17 Time: 8:10 A.M