

LOG

SWIFT Services, Inc.

DATE

01/21/18

PAGE NO.

1

CUSTOMER

Dunnington Nelson

WELL NO.

1-27

LEASE

Mark Armbrister

JOB TYPE

Cement 2 Stage L.S.

TICKET NO.

30847

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1900							On location w/Float Equipment
								5 1/2 x 15.5# Casing
								Total Pipe - 4241.04'
								Insert - 4198.56'
								RTD - 4245'
								Centralizers - 1, 3, 5, 7, 9, 11, 62
								Basket on Bottom of #63
								D.V. Tool on top of #63 @ 1694'
	2035							Start Running Casing w/Float Equip
	2245							Break Circulation on Bottom
	2350	5	12			400		Pump Mud flush
		5	20			400		Pump KCL Spacer
	2355					400		Start Cmt - 150 SKS EA-2 @ 15.5ppg
	0020	3	36			200		Fin Cmt, Drop 1st Plug, Washout P/L
	0025	6				Vac		Start Displacement
			75			600		Catch Cmt
	0045	5	100			800		Land Plug Lift 800 Land 1500
								Drop D.V. Bomb
	0055	2	8					Plug Rathole - 30 SKS SMD
	0105	2	5					Plug Mousehole - 15 SKS SMD
						900		Open D.V. Tool
	0110	4				200		Start Cmt - 155 SKS SMD
	0130	4	85			300		Fin Cmt
	0135							Drop Plug Washout P/L
								Start Disp
	0145		40			600		Fin Disp Lift 600 Land 1350
	0150							Release, Dry
								Wash up truck
	0200							Rack up
								Job Complete
								Thanks
								Jon, Austin, Isaac
								Circulate 30 SKS to pit.