



# BASIC

energy services, L.P.

## TREATMENT REPORT

Customer <i>Globe Operating</i>		Lease No.		Date <i>3/20/15</i>	
Lease <i>CDK Holdings</i>		Well # <i>1</i>		County <i>Stoddard</i>	
Field Order # <i>16517</i>	Station <i>Pratt</i>	Casing <i>4 1/2</i>	Depth	State <i>KS</i>	
Type Job <i>Plug to Abandon</i>			Formation	Legal Description	

PIPE DATA		PERFORATING DATA		FLUID USED	TREATMENT RESUME		
Casing Size	Tubing Size	Shots/Ft		Acid	RATE	PRESS	ISIP
<i>4 1/2</i>							5 Min.
Depth	Depth	From	To	Pre Pad	Max		
Volume	Volume	From	To	Pad	Min		10 Min.
Max Press	Max Press	From	To	Frac	Avg		15 Min.
Well Connection	Annulus Vol.	From	To		HHP Used		Annulus Pressure
Plug Depth	Packer Depth	From	To	Flush	Gas Volume		Total Load

Customer Representative <i>Richard Stakeup</i>		Station Manager <i>Kevin Westerman</i>		Treater <i>Scott Craves</i>	
Service Units	<i>6817</i>	<i>27163</i>	<i>19899</i>	<i>19918</i>	
Driver Names	<i>Scott</i>	<i>Morgan</i>	<i>Mallet</i>		

Time	Casing Pressure	Tubing Pressure	Bbls. Pumped	Rate	Service Log
<i>11:45</i>					<i>On location Safety Meeting Piped</i>
<i>12:35</i>	<i>450</i>			<i>4.6</i>	<i>Pump 1120 Speed 4284'</i>
<i>12:39</i>	<i>400</i>		<i>15</i>	<i>4.6</i>	<i>Start cement 50SKS 60/40 R2</i>
<i>12:41</i>	<i>250</i>		<i>12.73</i>	<i>4.6</i>	<i>Start displacement</i>
<i>12:53</i>	<i>0</i>		<i>5.7</i>	<i>0</i>	<i>Start down 950'</i>
<i>2:21</i>	<i>350</i>		<i>10</i>	<i>4.5</i>	<i>Pump 1120 Speed</i>
<i>2:24</i>	<i>350</i>		<i>10.73</i>	<i>4.5</i>	<i>Start cement 50SKS 60/40 R2</i>
<i>2:27</i>	<i>250</i>		<i>12.73</i>	<i>4.5</i>	<i>Start Displacement</i>
<i>2:30</i>	<i>0</i>		<i>9.7</i>	<i>0</i>	<i>Start Down 440'</i>
<i>2:43</i>	<i>250</i>			<i>4.5</i>	<i>Pump 1120 Speed</i>
<i>2:45</i>	<i>275</i>		<i>7</i>	<i>4.5</i>	<i>Start cement 50SKS 60/40 R2</i>
<i>2:49</i>	<i>175</i>		<i>12.73</i>	<i>4.5</i>	<i>Start Displacement</i>
<i>2:50</i>	<i>0</i>		<i>2.6</i>	<i>0</i>	<i>Start down 60'</i>
<i>3:11</i>	<i>0</i>			<i>2.5</i>	<i>Start cement</i>
<i>3:15</i>	<i>0</i>		<i>5.2</i>	<i>0</i>	<i>Start down circulated</i>
<i>3:55</i>	<i>0</i>		<i>7.7</i>	<i>3</i>	<i>Plug Port hole 30SKS 60/40</i>
<i>4:00</i>	<i>0</i>		<i>5.1</i>	<i>3</i>	<i>Plug Mouse hole 20SKS 60/40</i>
<i>4:10</i>					<i>Washup Equipment Job Complete</i>