

LOG

SWIFT Services, Inc.

DATE 03/29/18 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Dawson-Nelson		#1-4		LA-SE-BA Unit		Cement Longstring		27209	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
	0240							On location w/ Float Equipment	
								RTD - 3896	
								Total Pipe - 3890.13, 5 1/2" x 14"	
								Shoe It - 42.41	
								Insert - 3845.59	
								D.V. Tool - #54, @ 1629.17	
								Centralizers - 1, 3, 5, 7, 9, 11, 53	
								Basket - 54	
	0445							Start Running Casing/Float Equip	
	0700					1500		Break Circulation on Bottom, set packer shoe	
	0745	5	12			400		Pump Mudflush	
		5	20			400		Pump KCL Spacer	
	0755	4						Pump Cmt, 150 SKS EA-2, @ 15.5	
		4	36			Vac		Fin Cmt, Drop 1st Plug, Washout Pkt	
	0803	8				Vac		Start Displacement	
		7	75			500		Catch Cmt	
	0815	6	95			900		Land Plug Lift PSI - 900	
								Land PSI - 1500	
	0820							Release, Dry	
	0825							Drop Bump	
			8					Plug Rathole w/ 30 SKS	
			5					Plug Mousehole w/ 15 SKS	
	0835					1200		Open D.V. Tool, Circ, wait on water	
	0915	5 3/4				300		Start SMD Cmt	
		4	82			Vac		End Cmt, Drop Plug	
								Washout Pump + Lines	
		6				Vac		Start Displacement	
	0945	5	39 3/4			1100		Land Plug Lift 600	
								Land 1100	
	0950							Release, Dry (Circ 20 sacks to Pit)	
								Wash up truck	
								Rack up	
	1015							Job Complete	
								Thanks	
								Jon, Austin, Kirby	