

JOB LOG

SWIFT Services, Inc.

DATE 02/22/18 PAGE NO. 1

CUSTOMER		WELL NO.		LEASE		JOB TYPE		TICKET NO.	
Downing + Nelson		2-2		Schmidt		Cement Long String		30990	
CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS	
				T	C	TUBING	CASING		
	1600							On location w/ Float Equipment	
								5 1/2 x 14 # Casing RTD - 3650 Total Pipe - 3648.27 3621.46 Insert - 3605.57 3578.78 DU - Top of JT #60 @ 1231 1208 Basket - Bottom of #60 Centralizers - 1, 3, 5, 7, 9, 11, 59	
	1730							Start Running Casing / Float Equipment Break Circulation on Bottom	
		5	12			400		Pump Mud Finish	
		5	20			400		Pump KCl Spacer	
	2115	4						Start Cmt, EA-2 Mixed @ 15.5 ppg	
	2125		36			Vac.		Finish Cmt	
	2130							Drop 1st Plug, Washout Pump & Lines Start Displacement with mud, then H ₂ O Catch Cmt	
			60 bbl mud 27 bbl H ₂ O						
			87			800/1500		Land Plug Lift - 800psi Land - 1500psi Release back, Held	
	2220							Drop D.V. Bomb, Plug Rathole - 30 SKS SMD Plug Moushole - 15 SKS SMD	
			8 5						
	2230							Open D.V. Tool, Circulate, wait on H ₂ O	
	2315	4 1/2				300		Start Cmt, 190 SKS SMD mixed @ 12.0	
		4 1/2	101			300		Fin Cmt,	
	2345		3					Drop Plug, Wash PHL	
	2350	4				200		Start Disp	
	0000	4	29 1/2			600/1200		Fin Disp Lift - 600psi Land - 1200 Release, Held Washup truck Back up Job Complete	
								Thanks, Jon, Austin, Isaac Circulated 30 SKS to pit	