



Hammerson Ready Mix

1300 2200 Rd.
Gas, KS 66742
620-365-7200

PLANT 01	TIME 15:55	DATE 09/16/18	ACCOUNT OSAGE	TRUCK 104	DRIVER DARREN	TICKET 146
CUSTOMER NAME OSAGE ENERGY 2100 WEST VIRGINA RD COLONY, KS 66015				DELIVERY ADDRESS WELL- CAMP 30-0E		
PURCHASE ORDER	SALES ORDER 3	TAX	CREDIT ANDERSON C			SLUMP 8.00 in

LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
5.50 yd	WELL MUD	WELL (10 SACKS PER YARD)	11.00	5.50		
5.50 ea	HAUL & MI	HAUL & MIX	11.00	5.50		

LOADED 9:13	ARRIVE JOB SITE 4:45	START DISCHARGE 4:47	FINISH DISCHARGE 5:20	ARRIVE PLANT :
----------------	-------------------------	-------------------------	--------------------------	-------------------

SUB TOTAL
DISCOUNT
TAX
TOTAL
PREVIOUS TOTAL
GRAND TOTAL

30-0E
9-16-18

This batch of concrete is mixed with the proper amount of water. If additional water is desired, please instruct the driver.	ADDITIONAL WATER ADDED ON JOB →	Gallons	By

UNLOADING TIME ALLOWED 30 MINUTES PER TRIP EXTRA CHARGE FOR OVER 30 MINUTES →
--

CAUTION: Freshly mixed cement, mortar, grout or concrete may cause skin irritation. Avoid direct contact where possible and wash exposed skin areas promptly with water. If any cementitious material gets into the eye, rinse immediately and repeatedly with water and get prompt medical attention. KEEP OUT OF REACH OF CHILDREN

RECEIVED IN GOOD CONDITION BY <i>X</i>

Purchaser waives all claims for personal or property damage caused by seller's truck when delivery is made beyond street curb line. If not paid as agreed, this credit agreement provides for your payment of reasonable costs of collection, including, but not limited to, court costs, attorney fees and/or collection agency fees.

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
104	DARREN	user			146	15:56	9/16/18
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
5.50 yd	WELL MUD				D	190	
Material	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat	
TYPE I/II	470 lb	2585 lb	2845 lb	10.06%			
FLYASH	400 lb	5045 lb	5615 lb	11.30%			
WATER	70.0 gl	385.0 gl	385.0 gl	0.00%		385.0 gl	
Actual	Num Batches: 1						
Load Total: 8828 lb	Design 0.671	Water/Cement 0.572	A	Design 385.0 gl	Actual 385.0 gl	To Add: 0.0 gl	
Slump: 8.00 in	# Water in Truck: 0.0 gl	Adjust Water: 0.0 gl	/ Load	Trim Water: 0.0 gl/ yd			