

JOB LOG

SWIFT Services, Inc.

DATE 12/07/18	PAGE NO. 1
TICKET NO. 27720	

CUSTOMER Viking Resources	WELL NO. 5-1	LEASE Probasco	JOB TYPE PTA
------------------------------	-----------------	-------------------	-----------------

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0920							On location, waiting on backhoe to dig pit. Used backhoe to pull bulk truck in. 2 3/8 x 4 1/2
	1220	4						1st Plug - 75 sks + 200# hulls @ 3340'
	1230	4	20			800		Start Cement w/ hulls Fin Cement Pull up to 2600' Wait on water truck.
	1345	4						2nd Plug - 75 sks + 200# hulls
		4	20			800		Start Cement w/ hulls. Fin Cement Pull up to 1450', try to bring to surface
	1445	4						Start Cement
		4	26			800		Cement Circulating, Shut Down, 100 sks Pull Tubing
	1515	1	2.5					Top off casing, 10 sks 8 5/8 Not accessible.
	1520							Washup
	1545							Rackup Job Complete
								Thanks Jon, Austin, Isaac
								260 sks cement 500# Cotton Seed Hulls