

# PICKRELL DRILLING CO., INC.

Wichita, KS  
(316) 262-8427

#1 Beau

API: 15-083-21955-00-00

Sec. 22-21S-21W

2710' From South Line of Section

Hodgeman County, Kansas

660' From West Line of

Section

ELEV: 2136'KB 2129'GL

Operator: RF Hembree Oil, LLC  
Rig#10

Project TD: 4320'

Contractor: Pickrell Drlg Co.

11-15-18: Begin MIRT. 2 day move.

11-16-18: RURT.

11-17-18: Spud @ 6:30 AM. Begin drilling 12 1/4" surface hole.

11-18-18: Finish drilling 12 1/4" surface hole to 1262'. Set 31jts of used 23# 8 5/8" surface casing.  
Cement w/450sx 60-40 pozmix, 2% gel, 3%CC. PD @ 3:15 AM, cement circulated. Global ticket  
#17283. SHT @ 513' = 1/2°, 1015' = 3/4°.

11-19-18: TD 1353'. Working on pump this AM. Drillers Anhydrite 1254-1279'.

11-20-18: Drilling @ 2284'. SHT @ 1805' = 1°, @ 2310' = 3/4°.

11-21-18: Drilling @ 2850'. SHT @ 2814' = 3/4°.

11-22-18: Drilling @ 3500'.

11-23-18: Drilling @ 4025'.

11-24-18: TD 4284'. DST #1: 4224-4284 (Miss).

11-25-18: RTD 4292'. DST #2: 4274-4292 (Miss). Plan to P & A when roads clear enough for cement trucks to  
get into location. Drain up rig.

11-29-18: Plugged with 50sx @ 1310', 40sx @ 490', 20sx @ 60', 30sx in RH, 60-40 poxmix. PD @ 3:00PM

11-29-18. Global ticket #13288. RELEASE RIG. FINAL REPORT.