

FIELD TICKET

Client MERIT ENERGY COMPANY

Well Cox Farms 3-8

Job Description Surface

Print Date September 17, 2018



Field Ticket # FT-11121-P9LOW90202-64616

MATERIALS

Product Code	Description	UOM	Quantity	List Price	Gross Amount	Disc (%)	Net Amount
L100112	ACCELERATOR, SALT, CHLORIDE, CALCIUM, A-7P, PELLETS	LB	1,711.0000	\$2.40	\$4,106.40	76.00	\$985.54
L100275	Cement Additive, Sodium Metasilicate A-2	LB	922.0000	\$3.28	\$3,024.16	76.00	\$725.80
L100318	CEMENT EXTENDER, GYPSUM, A-10	LB	922.0000	\$0.72	\$663.84	76.00	\$159.32
L013156	Cement Nose, 8-5/8 in.	EA	1.0000	\$460.00	\$460.00	43.00	\$262.20
L488168	CEMENT, ASTM TYPE I	SK	665.0000	\$44.11	\$29,333.15	76.00	\$7,039.96
L017068	CENTRALIZER, 8-5/8" NON-WELD	EA	10.0000	\$246.40	\$2,464.00	76.00	\$591.36
L100120	EXTENDER, BENTONITE	LB	1,843.0000	\$2.08	\$3,833.44	76.00	\$920.03
1000080	FLOAT COLLAR, 8-5/8 IN	EA	1.0000	\$2,650.00	\$2,650.00	76.00	\$636.00
L100295	IntegraSeal CELLO	LB	333.0000	\$5.76	\$1,918.08	76.00	\$460.34
L415082	IntegraSeal KOL	LB	2,450.0000	\$1.20	\$2,940.00	76.00	\$705.60
L86718	PLUG, CEMENT 8.6 TOP	EA	1.0000	\$287.04	\$287.04	76.00	\$68.89
L499632	RETARDER, SUGAR, GRANULAR	LB	100.0000	\$4.16	\$416.00	76.00	\$99.84
L100404	SALT, SODIUM CHLORIDE, A-5	LB	1,188.0000	\$1.04	\$1,235.52	76.00	\$296.52
Product Material Subtotal:					\$53,331.63		\$12,951.40

SERVICES

Product Code	Description	UOM	Quantity	List Price	Gross Amount	Disc (%)	Net Amount
S-100018	Bulk delivery Charges	TMI	1,800.00	\$5.20	\$9,360.000	91.00	\$842.400
S-100230	Bulk materials Blending Charge	CU FT	842.00	\$5.23	\$4,403.660	91.00	\$396.329
S-100004	Cement Crew Mobilization- Demobilization Fee	EA	1.00	\$10,880.00	\$10,880.000	91.00	\$979.200
S-100475	Cement head	EA	1.00	\$2,656.00	\$2,656.000	91.00	\$239.040

Cementing Treatment



Injection Rate (bpm)	Fluid Density (ppg)
Injection Pressure (psi)	ISIP (psi)
Type of Squeeze	FSIP (psi)
Operators Max SQ Pressure (psi)	

COMMENTS

Treatment Report

pump 10bbbls of water spacer, pump 225bbbls of lead cement, pump 39.5bbbls of tail cement. drop plug displace with 113.5bbbls of fresh water, check if float holds, rig down.

Surface Cement @ 1826

Job Summary

job summary on job log