

---

---

# Well Report

## HUMMER 16B-28

---

---

**API Number:**

**Project Area:**

SYCAMORE  
KS Wilson  
30S - 14E - 28  
1200FSL - 400FEL

**AFE Number:** G01013600800

**AFE Amount:** \$0.00

---

---

| Activity Date | Activity Description   |
|---------------|--|
| 12/3/2010     | MIRU THORNTON DRILLED 11" HOLE 40' DEEP, RIH W/2 JOINTS 8-5/8" SURFACE CASING MIXED 8 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN   |
| 12/6/2010     | TIH W/ 6 3/4" BIT, HAMMER AND DRILL PIPE, DRILLED 50' DRILL RIG BROKE DOWN SHUT DOWN WAITING FOR PARTS.  |
| 12/8/2010     | RESUME DRILLING FROM 50' TO 1237TD TESTING SAMPLES FROM ZONES OF INTEREST RD DRILL RIG DRILL RIG MOVE IN OSAGE WIRELINE, PULLED LOGS FROM LOGGER DEPTH TO SURFACE RD MOL.  |
| 12/9/2010     | MI PU, RIH W/31 JOINTS 4-1/2" CASING, RIG UP CONSOLIDATED, BREAK CIRCULATION WITH 30 BBLs FRESH WATER PUMP 10 SKS GEL FLUSH WITH 5 BBLs WATER SPACER W/HULLS, 20 BBLs CAUSTIC PRE-FLUSH, 10 BBLs DYE WATER, MIXED 135 SKS THKSET CMT W/8#KOL-SEAL, 1/8# PHENOSEAL PER SK., 1/2% CFL-110, 1/4% CAF-38 @ 13.4#/GAL YIELD 1.75. WASHED OUT PUMP AND LINES SHUTDOWN, RELEASE PLUG, DISPLACE W/19.6 BBLs FRESH WTR. FINAL PUMPING PRESSURE 600 PSI, BUMP PLUG TO 1100 PSI. WAIT 2 MINUTES, RELEASE PRESSURE, FLOAT HELD GOOD CEMENT RETURNS TO SURFACE, 6 BBLs TO PIT. RD MOL.<br><br>CSG STRING:<br>31 JOINTS 4-1/2"<br>LANDED CSG @ 1220'<br>PBSD - 1220'<br>TD 1237" |

---

---