
Well Report

METZGER 7L-34

API Number:

AFE Number: G01027401400

Project Area:

SYCAMORE
KS Wilson
30S - 14E - 34
2145FNL - 2150FEL

AFE Amount: \$0.00

Activity Date	Activity Description
10/15/2010	MIRU THORNTON DRILLED 11" HOLE 42' DEEP, RIH W/2 JOINTS 8-5/8" SURFACE CASING MIXED 8 SX TYPE 1 CEMENT, DUMPED DOWN THE BACKSIDE. SDFN.
10/18/2010	TIH W/ 6 3/4" BIT, HAMMER AND DRILL PIPE, DRILLED OUT FROM UNDER SURFACE TO 1227' TD, CATCHING SAMPLES AT ZONES OF INTEREST. RD DRILL RIG SDFN
10/19/2010	RU OSAGE WIRELINE PULLED LOGS FROM LOGGER DEPTH TO SURFACE RD SDFN
10/20/2010	MI PU, RIH W/31 JOINTS 4-1/2" CASING, RIG UP CONSOLIDATED, BREAK CIRCULATION WITH 30 BBLS FRESH WATER PUMP 10 SKS GEL FLUSH W/HULLS, 20 BBLS CAUSTIC PRE-FLUSH, 10 BBLS DYE WATER, MIXED 135 SKS THKSET CMT W/8#KOL-SEAL, 1/8# PHENOSEAL PER SK., 1/2% CFL-110, 1/4% CAF-38 @ 13.2#/GAL YIELD 1.75. WASHED OUT PUMP AND LINES SHUTDOWN, RELEASE PLUG, DISPLACE W/19.1 BBLS FRESH WTR. FINAL PUMPING PRESSURE 700 PSI, BUMP PLUG TO 1100 PSI. WAIT 2 MINUTES, RELEASE PRESSURE, FLOAT HELD GOOD CEMENT RETURNS TO SURFACE, 42 BBLS SLURRY, 8 BBLS TO PIT. RD MOL. CSG STRING: 31 JOINTS 4-1/2" LANDED CSG @ 1200' PBSD - 1200' TD 1227"