

CEMENT JOB REPORT



CUSTOMER SHELL WESTERN E & P INC	DATE 05-APR-13	F.R. # 1001977027	SERV. SUPV. Justin D Stamper
LEASE & WELL NAME KNOCHE TRUST 2408 #31-1H - API 1515521611000	LOCATION 31-24S-8W		COUNTY-PARISH-BLOCK Reno Kansas
DISTRICT McAlester	DRILLING CONTRACTOR RIG #		TYPE OF JOB Surface

SIZE & TYPE OF PLUGS	LIST-CSG-HARDWARE	MECHANICAL BARRIERS	MD	TVD	HANGER TYPES	MD	TVD
9-5/8" Top Cem Plug, Nitrile cvr, Phe	Shoe PROVIDED BY CUSTOMER						

MATERIALS FURNISHED BY BJ	LAB REPORT NO.	PHYSICAL SLURRY PROPERTIES						
		SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER
WATER			8.34				20	
CLASSC+2%CACL2+.25# CELLOFLK		270	14.8	1.35	6.34	02:45	64.74	40.74
Water			8.34				24	
Available Mix Water <u>500</u> Bbl.		Available Displ. Fluid <u>500</u> Bbl.		TOTAL			108.74	40.74

HOLE			TBG-CSG-D.P.						COLLAR DEPTHS			
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE
12.25		355	8.921	9.625	36	CSG	349	349	J-55	349	308	

LAST CASING				PKR-CMT RET-BR PL-LINER				PERF. DEPTH		TOP CONN		WELL FLUID		
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
18.	18	47.		60	60						9.625	8RD		

DISPL. VOLUME		DISPL. FLUID		CAL. PSI	CAL. MAX PSI	OP. MAX	MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE	WGT.	BUMP PLUG	TO REV.	SQ. PSI	RATED	Operator	RATED	Operator	FRAC TANK
24	BBLS	Water	8.34	117					2816	1500	FRAC TANK

EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING:

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES 3500 PSI	
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
16:00						ARRIVE ON LOC.	
09:00						SAFETY MEETING	
09:32	3500				WATER	TEST LINES, START WATER AHEAD	
09:45	90		4	20	WATER	FINISH WATER, START SLURRY	
09:57	130		4	42	SLURRY	CEMENT BACK TO SURF	
10:04	130		4	23	SLURRY	FINISH SLURRY, SHUT DOWN, DROP PLUG, DISPLACE	
10:14	120		3	24	WATER	BUMP PLUG, PRESSUER TO 1000 PSI	
10:19						BLEED OFF, RECIVED .25 BACK TO TRUCK	
						THANK YOU FOR USING BHI	
						JUSTIN STAMPER AND CREW	

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL. PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	SERVICE SUPERVISOR SIGNATURE:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	1000	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	40	111	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	