



CHARGE TO: Colbalt Energy  
 ADDRESS: Colbalt Energy  
 CITY, STATE, ZIP CODE: Wichita, KS

TICKET 27716  
 PAGE 1 OF 2

SERVICE LOCATIONS  
 1. *Haystacks*  
 2. *Ness City, KS*  
 3.  
 4.

WELL/PROJECT NO. *A 1-23* LEASE *BeFord Unit* COUNTY/PARISH *Ellis* STATE *KS* CITY *Haystack* DATE *11-24-2018* OWNER *Sand*

TICKET TYPE  SERVICE CONTRACTOR *Murfin Drilling Co. Inc* RIG NAME/NO.  
 SALES  
 WELL TYPE *Oil* WELL CATEGORY *Development* JOB PURPOSE *Two string* DELIVERED TO *W/Murphy, KS* ORDER NO.  
 INVOICE INSTRUCTIONS

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			DESCRIPTION	MILEAGE	QTY.			UNIT PRICE	AMOUNT
		LOC	ACCT	DF			QTY.	U/M	QTY.		
575					113	10	m		5.00	50.00	
579					Pump Charge Two string	1	ea	3750	ft	1800.00	
281					Mud fluid	500	gal		1.50	750.00	
221					spread KCL	4	gal		25.00	100.00	
407					Insert Drift Shear/Blow log	1	ea	54.00	38.50	385.00	
417					DV. Latch down plug & Basket	1	ea	54.00	200.00	200.00	
408					DV. Tool & Plug set	1	ea	54.00	339.50	339.50	
409					Turbo - centralizers	10	ea	54.00	85.00	850.00	
403					Cement Baskets	2	ea	54.00	295.00	590.00	

**LEGAL TERMS:** Customer hereby acknowledges and agrees to the terms and conditions on the reverse side hereof which include, but are not limited to, **PAYMENT, RELEASE, INDEMNITY,** and **LIMITED WARRANTY** provisions.

MUST BE SIGNED BY CUSTOMER OR CUSTOMER'S AGENT PRIOR TO START OF WORK OR DELIVERY OF GOODS

DATE SIGNED *11-24-2018* TIME SIGNED *1:00*  A.M.  P.M.

**REMIT PAYMENT TO:**  
 SWIFT SERVICES, INC.  
 P.O. BOX 466  
 NESS CITY, KS 67560  
 785-798-2300

**SURVEY**

OUR EQUIPMENT PERFORMED WITHOUT BREAKDOWN?	AGREE	UN-DECIDED	DIS-AGREE
WE UNDERSTOOD AND MET YOUR NEEDS?			
OUR SERVICE WAS PERFORMED WITHOUT DELAY?			
WE OPERATED THE EQUIPMENT AND PERFORMED JOB CALCULATIONS SATISFACTORILY?			
ARE YOU SATISFIED WITH OUR SERVICE?	<input type="checkbox"/> YES	<input type="checkbox"/> NO	
<input type="checkbox"/> CUSTOMER DID NOT WISH TO RESPOND			

PAGE TOTAL *8060.00*

CONTRIBUTIONS *7599.53*

PAGE TAX *1599.95*

TOTAL *8141.33*

DATE SIGNED *11-24-2018* TIME SIGNED *1:00*  A.M.  P.M.

SWIFT OPERATOR *See Paul* APPROVAL

CUSTOMER ACCEPTANCE OF MATERIALS AND SERVICES The customer hereby acknowledges receipt of the materials and services listed on this ticket.

Thank You!



PO Box 466  
 Ness City, KS 67560  
 Off: 785-798-2300

TICKET CONTINUATION

TICKET No. 27716

PRICE REFERENCE	SECONDARY REFERENCE/ PART NUMBER	ACCOUNTING			TIME	DESCRIPTION	WELL		DATE	UNIT PRICE	AMOUNT
		LOC	ACCT	DF			QTY	U/M			
325						Standard Cut	150	sf	11-24-2018	13.00	1950.00
289						Colseal (5%)	700	lbs		3.00	2100.00
283						S&D (10%)	950	lbs		2.00	1900.00
292						Halder (5%)	70	lbs		8.00	560.00
276						1/4" Floe/c	38	lbs		2.50	95.00
330						S M D cut	200	sf		1.60	320.00
276						3/4" Floe/c	50	lbs		2.50	125.00
581						SERVICE CHARGE	350	fls		1.95	612.50
583						MILEAGE CHARGE	40	miles		1.85	592.00
							TON MILES	696.50			
							LOADED MILES	40			
							CUBIC FEET				
CONTINUATION TOTAL											7594.53
											7579.53

CUSTOMER  
 Colbelt Energy

Well  
 Ref A unit A1-23

DATE  
 11-24-2018

PAGE  
 2 OF 2

7594.53  
 7579.53

JOB LOG

SWIFT Services, Inc.

DATE 11-24-2018 PAGE NO. #1

CUSTOMER Colbalt Energy A 1-23

WELL NO. A 1-23

LEASE Beford Unit

JOB TYPE Two-stage string

TICKET NO. 27716

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	06:30							Called out
	13:00							On location
	13:40							Start csg 5 1/2" 15 & 16 ft
								Insert float shoe 3 on shoe joint
								Latch down bottle 3 on shoe joint (43.6 ft)
								10 centralizer on 1, 2, 4, 5, 6, 7, 8
								9, 10, & 60 - collars
								2 cent Barbat sliding on 1394, 1436
								DV. tool on top of 59 jt at 1352
	15:00							Csg on bottom
	15:05							Dropped ball
	15:08							Hook up to circulator
	15:20							Started circulation
	16:20							Done circulating
	16:30	5	12			200		Pump 500 mud plant
	16:32	5	20			200		20 bbl KCL plant
	16:36	5	30			200		150 sks standard - 2 mix cut
	16:40	5	36			0		Done mixing - wash out lines
	16:48	6	0			0		Start displacement
	17:03	6	88			800/1000		Done w/ displacement - landed ply at 1500
	17:05					0		Released pressure - dryed up - float held
	17:08							Dropped bomb - to open DV
	17:10							Ply rat hole w/ 30 sks
	17:12							Ply mouse hole w/ 20 sks
	17:15					1000		Opened DV
	17:20	4	20			100		Pump 20 bbl KCL fluid
	17:30	4	0			100		Start mix cut - 150 sks of 5% O and
	17:43	4	88					mixed at 112 PPG
	17:53	4	88			0		Done mixing cut
	17:53		0					Dropped closing ply
	17:54		0			0		Started displacement
	18:00	5	32			500		Done w/ displacement
	18:00		32			1500		Landed ply at 1500 PPG
	18:09					0		Released pressure - DV closed
	18:30							15 sks to pit
								2 cent did circulate approx 15 sks
								Job complete
								Thank you, Ted, Jon & Russell