

F. G. Holl Company, LLC
PO Box 158
Belpre, KS 67519

Date: 4/4/2017 **Lease:** Weber Zink 1-6

D.P. Size _____ **Tubing Size:** 2 7/8 **Casing Size:** 5 1/2

_____ **Perfs:** _____ **Tail Pipe:** _____

Packer Setting: _____ **B.P. Setting:** _____ **Max Rate:** _____

Max PSI: _____ **BHST:** _____ **FORM:** _____

DAILY REPORT:

M.I.R.U. G-L Well Service double drum pole, blew casing and tubing down.
Pulled 110 joints 2-7/8 tubing 2-7/8 seating nipple.
Ran Baker 5-1/2 model C bridge plug 7 joints 2-7/8 tubing switched over to sandline ran plug down to 3400 ft came off plug pulled 2-7/8 tubing and sandline out of the hole.
Rigged up A-W water truck loaded 5-1/2 casing with fresh water took 50 bbls pressured casing to 300 #'s to MIT for state.
Well passed MIT Bruce Rodie was Kcc Rep.
Ran 7 joints 2-7/8 tubing in the hole with bridge plug catcher on sandline released bridge plug pulled 2-7/8 tubing and 5-1/2 bridge plug out of the hole.
Ran 2-7/8 seating nipple 110 joints 2-7/8 tubing in the hole packed well head off rigged G-L Well service down .
Daily Cost.
G-L Well Service \$ 1,548.00
Baker Oil Tools \$ 2,584.00

Rob.

