

Froetschner 1-12 Well
MIT Test

03/26/19 M.I.R.U. G-L well Service double pole, rig got stuck had to call cat.
575 #'s gas on casing and tubing started blowing well down.
Took 3 hours to blow gas down.
Pulled 68 joints 2-3/8 tubing and 2-3/8 seating nipple out of the hole.
Rigged up Xcel wireline set CIBP at 2110 ft.
Shut well in overnight.
Daily Cost.
G-L well Service \$ \$1,640.00
Xcel Wireline \$ 3,700.00 before Discount.
Stone Sand \$ NA.

Rob.

3-27-2019
Rigged up A-W Industries pumped KCL water with packer fluid loaded casing pressure casing
to
300 #'s ran CIT for state well passed.
KCC man was on location.
Ran 2-3/8 seating nipple , 66 joints 2-3/8 tubing in the hole packed well head off.
Rigged G-L Well Service down , catted rig out.
Daily Cost.
G-L Well Service \$ 1,435.00
BoB's Oil service \$ 1,120.00

Rob.