

SWIFT Services, Inc.

DATE 01/10/19	PAGE NO. 1
TICKET NO. 27783	

OPERATOR Texco Inc.		WELL NO. 32-28	LEASE Lundgren		JOB TYPE Long String			
START NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1525							On location w/Float Equipment
								RTD-4350'
								LTD-4350'
								Total Pipe-4345'
								Shoe Joint-42.45'
								Centralizers-1,3,5,7,9,11,13,15,17,53
								Basket-18,54 Pin of
								Port Collar- Top of #54 @ 2050'
								Marker Joint Between 12+13.
	1530							Start Casing w/Float Equipment
	1715							Break Circulation on Bottom
	1815							Hook up to Swift
	1820	2 1/2	7					Plug Rathole w/30 SKs.
	1830	5	12			400		Pump Mud Flush
		5	20			400		Pump KCL Spacer
	1835	4				400		Start Cmt
		4	41			Vac		Fin Cmt
	1845							Drop Plug, Washout Pump & Lines
	1850	7				Vac		Start Displacement
		7	75			600		Catch Cmt
	1910	6	102			900/1400		Fin Displacement
								Lift PSI 900
								Land PSI 1400
	1915							Release Truck, Dry
								Wash up
								Rack up
	1940							Job Complete
								Thanks
								Jon, Austin, Kirby

SWIFT Services, Inc.

DATE 18 Feb 19	PAGE NO. 1
TICKET NO. 32083	

START NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								50 sk Standard cement
								2 3/8 x 5 1/2 plug 3163 packer spot 3921
								squeeze 3833'
								Puffs 3910-14
	1100							on loc TRK 114
	1135		10 1/2			1600		test tools - holding 1800psi
1200	1130		5					Spot stand - 2sk - 5 bbl H2O
								wait 30 min
	1245	1 1/2	10 34			700		inj rate 1 1/2 bpm @ 700 psi
								load BS - leave open
	1310	1 1/2	12			650		Mix STD cement 50sk @ 15.6 ppg
								shot in 2 3/8
	1321							wash out P&G line
	1327	1 1/2				0		Displace w/ fresh H2O
		1 1/2	3			400		catch pump - cement on bottom
		1 1/2	6			1000		
		1 1/2	8			1500		slow rate
		1	10			1500		
		3/4	12			1500		Kickout - holding 1500 (12 bbl Displace)
								close 2 3/8
	1342							wash truck
								holding 1500psi - dried up
		3/4				500		Release packer Reverse hole clean
								→ 1 cement plug ←
			25					25 bbl - hole clean
	1435					300		pull 3 jts
								pressure squeeze to 300psi - shot in
	1505							Rack up
								job complete
								Trucks
								Blaine, Shave, & Hunt

