KOLAR Document ID: 1463201

Confident	tiality Requested:
Yes	No

KANSAS CORPORATION COMMISSION OIL & GAS CONSERVATION DIVISION Form ACO-1 January 2018 Form must be Typed Form must be Signed All blanks must be Filled

WELL COMPLETION FORM

WELL	HISTORY -	DESCRIPT	FII &	
VVELL	HISIONI -	DESCRIPT		LEASE

OPERATOR: License #	API No.:
Name:	Spot Description:
Address 1:	
Address 2:	Feet from North / South Line of Section
City: State: Zip:+	Feet from East / West Line of Section
Contact Person:	Footages Calculated from Nearest Outside Section Corner:
Phone: ()	
CONTRACTOR: License #	GPS Location: Lat:, Long:
Name:	(e.g. xx.xxxx) (e.gxxx.xxxx)
Wellsite Geologist:	Datum: NAD27 NAD83 WGS84
Purchaser:	County:
Designate Type of Completion:	Lease Name: Well #:
New Well Re-Entry Workover	Field Name:
	Producing Formation:
☐ Oil ☐ WSW ☐ SWD □ Gas □ DH □ EOR	Elevation: Ground: Kelly Bushing:
	Total Vertical Depth: Plug Back Total Depth:
CM (Coal Bed Methane)	Amount of Surface Pipe Set and Cemented at: Feet
Cathodic Other (Core, Expl., etc.):	Multiple Stage Cementing Collar Used? Yes No
If Workover/Re-entry: Old Well Info as follows:	If yes, show depth set: Feet
Operator:	If Alternate II completion, cement circulated from:
Well Name:	feet depth to:w/sx cmt.
Original Comp. Date: Original Total Depth:	
Deepening Re-perf. Conv. to EOR Conv. to SWD	Drilling Fluid Management Plan
Plug Back Liner Conv. to GSW Conv. to Producer	(Data must be collected from the Reserve Pit)
	Chloride content: ppm Fluid volume: bbls
Commingled Permit #: Dual Completion Permit #:	Dewatering method used:
SWD Permit #:	Location of fluid disposal if hauled offsite:
EOR Permit #:	Escation of huid disposal if hadred offshe.
GSW Permit #:	Operator Name:
	Lease Name: License #:
Spud Date or Date Reached TD Completion Date or	Quarter Sec TwpS. R East West
Recompletion Date Recompletion Date	County: Permit #:

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY		
Confidentiality Requested		
Date:		
Confidential Release Date:		
Wireline Log Received Drill Stem Tests Received		
Geologist Report / Mud Logs Received		
UIC Distribution		
ALT I III Approved by: Date:		

KOLAR Document ID: 1463201

Operator Name:	Lease Name: Well #:
Sec TwpS. R East 🗌 West	County:

Page Two

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.


Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken (Attach Additional Sh	acate)	Y	′es 🗌 No			og Formatio	n (Top), Depth a	and Datum	Sample
Samples Sent to Geolo			⁄es 🗌 No	1	Name	Э		Тор	Datum
Cores Taken Electric Log Run Geologist Report / Mud List All E. Logs Run:		□ Y □ Y	Yes ☐ No Yes ☐ No Yes ☐ No						
		Rep	CASING ort all strings set-c] Ne	w Used rmediate, productio	on. etc.		
Purpose of String	Size Hole Drilled	Siz	ze Casing et (In O.D.)	Weight Lbs. / Ft.		Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
[ADDITIONAL	CEMENTING /	SQU	EEZE RECORD			
Purpose:	Depth Top Bottom	Туре	e of Cement	# Sacks Use	d		Type and	Percent Additives	
Protect Casing Plug Back TD Plug Off Zone									
 Did you perform a hydra Does the volume of the Was the hydraulic fracture 	total base fluid of the	hydraulic fr	acturing treatment		-	☐ Yes ns? ☐ Yes ☐ Yes	No (If No, s	kip questions 2 ar kip question 3) ill out Page Three	
Date of first Production/Inj Injection:	jection or Resumed Pr	oduction/	Producing Meth	iod:		Gas Lift 🗌 O	ther <i>(Explain)</i>		
Estimated Production Per 24 Hours	Oil	Bbls.	Gas	Mcf	Wate	er Bb	ls.	Gas-Oil Ratio	Gravity
DISPOSITIO	N OF GAS:		Ν	IETHOD OF COM	MPLE	TION:		PRODUCTIC Top	DN INTERVAL: Bottom
Vented Sold (If vented, Subn	Used on Lease Open Hole Perf.			-	·	nit ACO-4)	юр	Bollom	
		Perforation Bridge Plug Bridge Plug Bottom Type Set At		Bridge Plug Set At		Acid,		ementing Squeezend of Material Used)	
TUBING RECORD:	Size:	Set At:		Packer At:					

Form	ACO1 - Well Completion
Operator	RJ Energy, LLC
Well Name	MURRAY TWINS 11-A
Doc ID	1463201

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	U U	Setting Depth	Type Of Cement		Type and Percent Additives
Surface	9.875	7	17	40	portland	5	
Production	5.875	2.875	6.5	973	portland	160	



And a state of the	
4/1/2019	14346

Project

Bill To	
R.J. ENERGY LLC 22082 NE NEOSHO RD	
GARNETT, KS 66032	

		Due on receipt	
Quantity	Description	Rate	Amount
1.25 125 1 160 2.25 60	WELL MUD (S8.00 PER SACK)Brewer 3A Ticket = 14346 & 14347 TRUCKING (\$50 PER HOUR) WELL MUD (S8.00 PER SACK)Murray 11 I Ticket # 14348 & 14349 TRUCKING (\$50 PER HOUR) WELL MUD (S8.00 PER SACK)Murray 11A Ticket # 14360, 14361, & 14362 TRUCKING (\$50 PER HOUR) WELL MUD (\$8.00 PER SACK)Brewer Ticket # 14367 TRUCKING (\$50 PER HOUR) SALES TAX	8.00 50.00 8.00 50.00 8.00 50.00 8.00 50.00 6.50%	1.000.00T 62.50T 1.000.00T 50.00T 1.280.00T 112.50T 480.00T 62.50T 263.09
Thank you for yo	our business.	Total	\$4,310.59

P.O. No.

Terms

RJ Energy

22082 NE Neosho Rd Garnett. Kansas 66032

Murray Twins 11-A

8	soil	8	
23	clay/gravel	31	
54	shale	85	
85	lime	170	
99	shale	269	
110	lime	379	
48	shale	427	
73	lime	500	
6	shale	506	
52	lime	558	
189	shale	747	
20	lime	767	
55	shale	822	
28	lime	850	
14	shale	864	
8	lime	872	
7	shale	879	
16	lime	895	
5	shale	900	
5	lime	905	
36	shale	941	
5	Sandy shale	946	show
6	bkn sand	952	Good show
27	shale	979	T.D.

Start	3-25-19
Finish	3-27-19

Set 40' of 7" w/5sxs Ran 973.8' of 2 ⁷/₈ cemented to surface 160sxs