

Prepared by:
Dreiling Enterprises, LLC
Preston L. Dreiling
815 Main Street
Victoria, KS 67671
(785) 639-2099

April 10, 2019

Prepared for: Rodger Wells

Pipe Set

Suppes #7
Sec 23, Twp 19S, R 31W
Scott Co., KS

Pioneer Resources
80 Windmill Drive
Phillipsburg, KS 67661

Pioneer Resources
Suppes #7
Wednesday April 10, 2019

T.D. 4710' Anhydrite 2268' - 2285'
Shoe joint #1 (42.42').
D.V. tool on top of joint #57 (2276').

Total 5 1/2" 15.5# casing
Float Equipment
Landing Joint
4688.39'
+ 3.00'
4691.39'
+ 8.00'
4699.39'

10:55 a.m. Start in the hole with casing. Run joint #1 through joint #10, run joint #112, run joints #11 through joint #57. D.V. tool on top of joint #57. Run joints #58 through joint #111. Joints #113 and 114 are out (58.63').

12:50 p.m. Tag bottom and rig up Swift.
Break circulation. Reciprocate pipe, pump Desco flush and thin mud down to a 37 viscosity.
2:35 p.m. Pump 500 gallons of mud flush and 20 barrels of KCL.
2:45 p.m. Plug rat hole with 30 sacks and mouse hole with 20 sacks. Start mixing down hole, mixed 75 sacks SMD at 12.5#, tailed in with 100 sacks of EA-2 at 15.3#. Washed up lines.
3:15 p.m. Start displacement. 90 barrels-300#, 95 barrels-350#, 100 barrels-500#, 105 barrels-550#, 110 barrels-650#.
3:37 p.m. 110 3/4 barrels land plug with 1500#. Released to truck-held. Open D.V. tool and circulate.
6:15 p.m. Pump 500 gallons of mud flush.
6:25 p.m. Start mixing down hole, mixed 275 sacks SMD. Washed up lines
7:05 p.m. Start displacement. Had 400# of lift pressure.
7:19 p.m. Land plug with 54 barrels at 1400#. Released to truck-held. Cement did circulate.

CUSTOMER: *Restored* WELL NO.: #7 LEASE: *Supers* JOB TYPE: *cement 2 stage long string* TICKET NO.: 32186

SWIFT Services, Inc.

DESCRIPTION OF OPERATION AND MATERIALS

125 SK SUD cement #1000A-2 - *125 SK SUD cement #1000A-2 - 125 SK SUD cement #1000A-2*

52x165 casing (12 joints @ 499' and 4718' *52x165 casing (12 joints @ 499' and 4718'*

IV tool joint 207' shear + 42x12 bolts 4, 21, 57 *IV tool joint 207' shear + 42x12 bolts 4, 21, 57*

Repositioning 23, 45, 6, 7, 8, 9, 10 (add 23, 35, 7, 8, 11) 13 *Repositioning 23, 45, 6, 7, 8, 9, 10 (add 23, 35, 7, 8, 11) 13*

1860

1946

1308

1436

200 Pump seal mudflush

200 Plug to 601 KCL block

200 Plug RH - unit 300' 200'

200 MX SUD cement 95' @ 12.5 ppg

300 Drop 1st stage plug

300 MX SUD cement 95' @ 12.5 ppg

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug

300 Drop 1st stage plug