

810 E 7<sup>TH</sup>  
 PO Box 92  
 EUREKA, KS 67045  
 (620) 583-5561



**Cement or Acid Field Report**  
 Ticket No. **4639**  
 Foreman Kevin McCoy  
 Camp EUREKA Russell McCoy

API # 15-031-19105-00-00

Date	Cust. ID #	Lease & Well Number	Section	Township	Range	County	State
7-30-19 7-31-19	1000	Kelly # 19 M	14	23S	13E	Coffey	Ks
Customer Trimble & MacLasky OIL LLC			Safety Meeting KM ZA JV SM	Unit #	Driver	Unit #	Driver
Mailing Address P.O. Box 171				104	Zevi A.		
City Gridley				112	Josh V.		
State Ks				110	Josh V.		
Zip Code 66852				145	Steve M.		

Job Type P.T.A. old well Hole Depth \_\_\_\_\_ Slurry Vol. \_\_\_\_\_ Tubing 2 3/8  
 Casing Depth \_\_\_\_\_ Hole Size N/A Slurry Wt. \_\_\_\_\_ Drill Pipe \_\_\_\_\_  
 Casing Size & Wt. 7" Cement Left in Casing \_\_\_\_\_ Water Gal/SK \_\_\_\_\_ Other \_\_\_\_\_  
 Displacement \_\_\_\_\_ Displacement PSI \_\_\_\_\_ Bump Plug to \_\_\_\_\_ BPM \_\_\_\_\_

Remarks: SAFETY Meeting: 7-30-19 Russell w/ ELite Spotted Plugs As Following  
25 SKS @ 1762', 25 SKS @ 850', 90 SKS @ 250' ALL Plugs were 60/40 Pozmix Cement  
w/ 4% Gel. Fluid Level was @ 50' below G.L. No Fluid to SURFACE. Shut down for  
the day.

7-31-19 RERAN Tubing to 1762' did not tag ANY Cement. Rig up to 2 3/8 Tubing to  
Replug well. Pump 300\* Gel Spacer w/ HULLS. Spot 35 SKS CLASS 'A' Cement w/ 3%  
CACL2 @ 1762'. Pull tubing up to 850'. WAIT 1 HR. Tag Cement w/ wire Line @ 1639'.  
Spot 30 SKS CLASS 'A' Cement w/ 3% CACL2 @ 850'. Pull Tubing up to 250', WAIT 1 HR.  
Tag Cement w/ wire Line @ 735'. (Note Bottom Plug & Middle Plug Also HAD 2<sup>nd</sup> PHENOSEAL in them.  
Spot Solid Cement Plug FROM 250' to SURFACE, PULL Tubing. Top OFF well w/ Cement.  
Top Plug = 115 SKS 60/40 Pozmix Cement w/ 4% Gel. Job Complete. Rig down.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C105	1	Pump Charge		
C107	0	Mileage LEFT TRUCK ON Location	785.00	785.00
C203	140 SKS	60/40 Pozmix Cement } 7-30-19	13.40	1876.00
C206	480*		Gel 4%	.21*
C200	65 SKS	CLASS 'A' Cement } 7-31-19 35 SKS @ 1762'	15.75	1023.75
C205	185*		CACL2 3% } 30 SKS @ 850'	.63*
C203	115 SKS	60/40 Pozmix Cement } 7-31-19 Top Plug	13.40	1541.00
C206	400*		Gel 4% } 250 to SURFACE	.21
C206	300*	Gel Spacer	.21*	63.00
C214	45*	HULLS	.50*	22.50
C108	14.02 TONS	Ton Mileage 35 miles	1.40	686.98
C113	4 HRS	80 BBL VAC TRUCK	90.00	360.00
			Sub TOTAL	6659.58
			Less 5%	354.62
			6.5% Sales Tax	432.87
Authorization By <u>BRIAN MacLasky</u> Title _____			Total	6737.83

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.