

# SARGENT AND LILLARD CASING PULLING, INC.

P.O. BOX 1450

WOODWARD, OKLAHOMA 73802

NO 5113

## DAILY REPORT

DATE 9-16-19 FROM \_\_\_\_\_ TO \_\_\_\_\_

COMPANY \_\_\_\_\_ FARM NO. \_\_\_\_\_

Stelbar Oil Corp. Inc. Conard 2-20

HOURS WORKED \_\_\_\_\_ NAME \_\_\_\_\_

// Tim Jantzen

// Stephen Brandon

// Jesus Padilla

CONTRACTOR'S TIME \_\_\_\_\_ COMPANY'S TIME \_\_\_\_\_

REMARKS: MIRU dig cellar w/ Backhoe R.V. Jacks pull slips

take F.P. shows 1850' shoot 4 1/2 e 1840 did not come free

shoot 4 1/2 e 1795' + 1750' lay down Pull sub SIFN

7 hrs. e 225<sup>00</sup> = 1575<sup>00</sup>

1 shot - 900<sup>00</sup>

backhoe = 300<sup>00</sup>

2775<sup>00</sup>

# SARGENT AND LILLARD CASING PULLING, INC.

P.O. BOX 1450

WOODWARD, OKLAHOMA 73802

NO 5114

## DAILY REPORT

DATE 9-17-19 FROM \_\_\_\_\_ TO \_\_\_\_\_

COMPANY \_\_\_\_\_ FARM NO. \_\_\_\_\_

Ste/bac Oil Corp. Inc. Conard 2-20

HOURS WORKED	NAME
<u>10</u>	<u>Tim Jantzen</u>
<u>10</u>	<u>Stephen Brandon</u>
<u>10</u>	<u>Jesus Padilla</u>

CONTRACTOR'S TIME \_\_\_\_\_ COMPANY'S TIME \_\_\_\_\_

REMARKS: Pump 50 sks cmt 1750'-1585' lay down 4½ up to  
550' pump 50 sks cmt 550'-385' lay 4½ down 39 total  
JTS RD Jacks pump 10 sks cmt 40'-0' cut off 8½ 4' below  
GL weld on I.D. plate R.D.M.O.  
8 hrs @ 225<sup>00</sup> = 1800<sup>00</sup>  
1750' 4½' c. 80 - 1400<sup>00</sup>  
1 pump - 12.50<sup>00</sup>  
1 pump - 700<sup>00</sup>  
Cement - 2115.80  
welding - 250<sup>00</sup>  
7515.80