KOLAR Document ID: 1532235

Notice: Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.

KANSAS CORPORATION COMMISSION OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD K.A.R. 82-3-117

Form CP-4 March 2009 Type or Print on this Form Form must be Signed All blanks must be Filled

OPERATOR: License #:	API No. 15
Name:	Spot Description:
Address 1:	Sec Twp S. R East West
Address 2:	Feet from North / South Line of Section
City: State: Zip: +	Feet from East / West Line of Section
Contact Person:	Footages Calculated from Nearest Outside Section Corner:
Phone: ()	NE NW SE SW
Type of Well: (Check one) Oil Well Gas Well OG D&A Cathodic Water Supply Well Other: SWD Permit #: SWD Permit #:	County: Well #: Lease Name: Well #: Date Well Completed: The plugging proposal was approved on: (Date)
Producing Formation(s): List All (If needed attach another sheet)	by:(KCC District Agent's Name)
Depth to Top: Bottom: T.D. Depth to Top: Bottom: T.D. Depth to Top: Bottom: T.D.	Plugging Commenced:

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		Casing Record (Surface, Conductor & Production)			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Plugging Contractor License #:	_ Name:				
Address 1:	Address 2:				
City:	State: Zip: +				
Phone: ()					
Name of Party Responsible for Plugging Fees:					
State of County,	, SS.				
(Print Name)	Employee of Operator or Operator on above-described	l well,			

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

Griffin Management LLC SHERRY 2-9. P & A report 8/12/20 **RU ALLAINCE** Laid down rods and tubing 8/13/20 RU QUALITIY Wireline. Set CIBP at 4750' Placed 2 sks on top of CIBP QUALITIY tried cutting casing 4 times Twice at 3004' Once at 2630' Once at 2520' **Released QUAILTY** 8/14//20 RU Log Tech. Cut casing at 3044'. 1 jt below QUAILTY 1st attempt Laid down 94 jts 5 ¹/₂" casing Run in 21 jts of tubing and pumped 10 sks gel and 50 sks Cement at 650' 2nd plug at 253' with 50 sks Cement 3rd plug at 62' to surface with 30 sks Cement **RD ALLAINCE**