

**EDISON OPERATING COMPANY, LLC**  
**Red Raider #1-26**  
**843' FSL & 485' FWL Sec 26-32S-19W**  
**Comanche Co., Kansas**

**1952' GL**  
**1962' KB**

Report – Set 20” conductor

- 07-19-19            7:00 am, MIRU Southwind Drilling Rig #1. MI Koda Svc 7/18/19, drilled & set 84' of 20” .281 wall thickness conductor, cemented w/ 9 yards of 8 sx grout type 12. Plug down @ 5:00 pm 7/18/19. Southwind started MI Rig #1.
- 07-20-19            7:00 am, MIRU Southwind Drilling Rig #1, start spudding @ 6:00 pm 7-19-19. Cut 737' of 12 ¼” hole w/ survey @ 737' – ¾ °. Run 17 jts of new 8-5/8” 24# csg, tallied 724.25', set @ 737'. RU Basic Energy, LLC, cement w/ 200 sx A-Con 3% cc ¼#/sx floccell, then 150 sx 60/40 poz 3% cc & ¼ #/sx floccell. Cement did circulate w/ 22 sx to pit, plug down @ 11:00 am 7-20-19. WOC 12 hrs, Will drill plug @ 11:00 pm 7-20-19 then drill ahead.