

JOB LOG

SWIFT Services, Inc.

| | |
|---------------------|---------------|
| DATE 11/07/79 | PAGE NO. 1 |
| TICKET NO. 32663 | |

| CUSTOMER Diehl Oil Inc | | WELL NO. #84 | | LEASE Rome A | | JOB TYPE Surface | | DESCRIPTION OF OPERATION AND MATERIALS | |
|---------------------------|------|-----------------|--------------------|-----------------|---|---------------------|--------|--|---|
| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | | |
| | | | | T | C | TUBING | CASING | | |
| | 0100 | | | | | | | | On location, Set up trucks, Rig still Drilling 8 5/8" x 20 # |
| | 0230 | | | | | | | | Start Casing |
| | 0315 | | | | | | | | Break Circulation |
| | 0325 | | | | | | | | Hook up to Swift |
| | 0330 | 4 | 5 | | | | | | Start water ahead |
| | | 4 | | | | | | | Start Cmt |
| | | 4 | 36 | | | | | | Fin Cmt, Start Displacement |
| | 0345 | 4 | 13 1/4 | | | | | | Fin Displacement, Cmt Circulated Shut in Release Truck Washup Rack up |
| | 0415 | | | | | | | | Job Complete |

Thanks,
Jon, Austin, Kirby

JOB LOG

SWIFT Services, Inc.

DATE 11/12/18 PAGE NO. 1

| CUSTOMER | | WELL NO. | | LEASE | | JOB TYPE | | TICKET NO. | |
|--------------|------|------------|--------------------|----------|---|----------------|--------|--|--|
| Diel Oil Inc | | #4 | | Rome 'A' | | Long string | | 32664 | |
| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS | |
| | | | | T | C | TUBING | CASING | | |
| | 1630 | | | | | | | | On location w/ Float Equipment Rig laying Down Casing 7 7/8 x 5 1/2 used casing RTD - 3612 LTD - 3611 Total Pipe - 3604 Batt @ 3583 D.V. Tool @ 1996 on # 39 Top of. Turbolizers - 1, 3, 5, 7, 9, 11, 13, 15, 38 Baskets - 2, 39. Bottom of |
| | 1800 | | | | | | | | Start Casing w/ Float Equipment |
| | 2000 | | | | | | | | Break Circulation on Bottom |
| | 2200 | 4 | 12 | | | 400 | | | Pump Mudflush |
| | | 4 | 20 | | | 400 | | | Pump KCL Spacer |
| | | 2 | 7 | | | | | | Plug Rathole w/ 30 SKS, EA2 |
| | | 2 | 3 1/2 | | | | | | Plug Mousehole w/ 15 SKS, EA2 |
| | 2220 | | | | | | | | Start Cmt, 135 SKS EA-2 |
| | | 4 | 32 | | | | | | Fin Cmt, Shut Down |
| | | | | | | | | | Drop Plug, Washout Pump & Lines |
| | 2240 | 8 | | | | 400 | | | Start Displacement |
| | | 7 | 60 | | | 500 | | | Catch Cmt |
| | | 6 | 83 | | | 1000 | | | Land Plug 1000 LIFT PSI 1500 Land PSI |
| | 2300 | | | | | | | | Drop D.V. Bomb |
| | 2310 | | | | | | | | Open D.V. Tool |
| | | 5 | | | | | | | Start Cmt, 235 SKS SMD |
| | 0000 | 5 | 120 | | | | | | Fin Cmt |
| | | | | | | | | | Drop Plug |
| | | 6 | | | | | | | Start Displacement |
| | 1215 | 6 | 46 1/2 | | | 600 | | | Land Plug Lift 600 Psi Cmt circulated Land 1200 Psi Release Truck, Dry - Wash up Rack up |
| | 1240 | | | | | | | | Job Complete |

Thanks
Jon, Austin, Kirby