

**KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION
CASING MECHANICAL INTEGRITY TEST**

Form U-7
August 2019

Disposal: Enhanced Recovery: KCC District No.: _____
 Operator License No.: _____ Name: _____
 Address 1: _____
 Address 2: _____
 City: _____ State: _____ Zip: _____ + _____
 Contact Person: _____ Phone: (____) _____

API No.: _____ Permit No.: _____
 ___ - ___ - ___ - ___ Sec. ___ Twp. ___ S. R. ___ East West
 _____ Feet from North / South Line of Section
 _____ Feet from East / West Line of Section
 Lease: _____ Well No.: _____
 County: _____

Well Construction Details: New well Existing well with changes to construction Existing well with no changes to construction

Maximum Authorized Injection Pressure: _____ psi Maximum Injection Rate: _____ bbl/d

	<i>Conductor</i>	<i>Surface</i>	<i>Intermediate</i>	<i>Production</i>	<i>Liner</i>	<i>Tubing</i>
Size: _____	_____	_____	_____	_____	_____	Size: _____
Set at: _____	_____	_____	_____	_____	_____	Set at: _____
Sacks of Cement: _____	_____	_____	_____	_____	_____	Type: _____
Cement Top: _____	_____	_____	_____	_____	_____	
Cement Bottom: _____	_____	_____	_____	_____	_____	

Packer Type: _____ Set at: _____

DV Tool Port Collar Depth of: _____ feet with _____ sacks of cement TD (and plug back): _____ feet depth

Zone of Injection Formation: _____ Top Feet: _____ Bottom Feet: _____ Perf. or Open Hole: _____

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? Yes No

If Dual Completion - Injection is: Above Production Below Production

FIELD DATA

GPS Location: Datum: NAD27 NAD83 WGS84 Lat: _____ Long: _____ Date Acquired: _____

MIT Type: _____ MIT Reason: _____

Time in Minute(s): _____

Pressures: Set up 1 _____

Set up 2 _____

Set up 3 _____

Tested: Casing or Casing - Tubing Annulus System Pressure during test: _____ Bbls. to load annulus: _____

Test Date: _____ Using: _____ Company's Equipment

The zone tested for this well is between _____ feet and _____ feet.

The test results were verified by operator's representative:

Name: _____ Title: _____ Phone: (____) _____

<p>KCC Office Use Only</p> <p>The results were:</p> <p><input type="checkbox"/> Satisfactory</p> <p><input type="checkbox"/> Not Satisfactory</p> <p>Next MIT: _____</p>	<p>State Agent: _____ Title: _____ Witness: <input type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Remarks: _____</p>
---	--

FAILED MECHANICAL INTEGRITY TEST (MIT)
DEADLINE FOR COMPLIANCE

09/20/2022

LICENSE 30582
Kiser, Michael dba MWK Petroleum Co.
508 STONE LAKE CT
AUGUSTA, KS 67010-2399

Re: API No. 15-015-20942-00-01
Permit No. E02187.2
RAZOOK 9-A
10-27S-4E
Butler County, KS

Operator:

On 09/15/2022, the referenced well failed a mechanical integrity test. Under K.A.R. 82-3-407(c), you have 90 days to:

- 1) repair and retest the well to show mechanical integrity,
- 2) plug the well, or
- 3) isolate all leaks to demonstrate the well does not pose a threat to fresh or usable water or endanger correlative rights.

The well must be shut-in and disconnected until it complies with K.A.R. 82-3-407(c).

Failure to comply with K.A.R. 82-3-407(c)
by 12/14/2022
shall be punishable by a \$1, 000 penalty.

Please contact this office as soon as possible to let us know your plans for this well.

Sincerely,

Virgil Clothier
KCC District #2