

**KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION
CASING MECHANICAL INTEGRITY TEST**

Form U-7
August 2019

Disposal: Enhanced Recovery: KCC District No.: _____
 Operator License No.: _____ Name: _____
 Address 1: _____
 Address 2: _____
 City: _____ State: _____ Zip: _____ + _____
 Contact Person: _____ Phone: (____) _____

API No.: _____ Permit No.: _____
 ___ - ___ - ___ - ___ Sec. ___ Twp. ___ S. R. ___ East West
 _____ Feet from North / South Line of Section
 _____ Feet from East / West Line of Section
 Lease: _____ Well No.: _____
 County: _____

Well Construction Details: New well Existing well with changes to construction Existing well with no changes to construction

Maximum Authorized Injection Pressure: _____ psi Maximum Injection Rate: _____ bbl/d

	<i>Conductor</i>	<i>Surface</i>	<i>Intermediate</i>	<i>Production</i>	<i>Liner</i>	
Size: _____	_____	_____	_____	_____	_____	Size: _____
Set at: _____	_____	_____	_____	_____	_____	Set at: _____
Sacks of Cement: _____	_____	_____	_____	_____	_____	Type: _____
Cement Top: _____	_____	_____	_____	_____	_____	
Cement Bottom: _____	_____	_____	_____	_____	_____	

Packer Type: _____ Set at: _____

DV Tool Port Collar Depth of: _____ feet with _____ sacks of cement TD (and plug back): _____ feet depth

Zone of Injection Formation: _____ Top Feet: _____ Bottom Feet: _____ Perf. or Open Hole: _____

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? Yes No

If Dual Completion - Injection is: Above Production Below Production

FIELD DATA

GPS Location: Datum: NAD27 NAD83 WGS84 Lat: _____ Long: _____ Date Acquired: _____

MIT Type: _____ MIT Reason: _____

Time in Minute(s): _____

Pressures: Set up 1 _____

Set up 2 _____

Set up 3 _____

Tested: Casing or Casing - Tubing Annulus System Pressure during test: _____ Bbls. to load annulus: _____

Test Date: _____ Using: _____ Company's Equipment

The zone tested for this well is between _____ feet and _____ feet.

The test results were verified by operator's representative:

Name: _____ Title: _____ Phone: (____) _____

KCC Office Use Only	State Agent: _____ Title: _____ Witness: <input type="checkbox"/> Yes <input type="checkbox"/> No
The results were:	Remarks: _____
<input type="checkbox"/> Satisfactory	
<input type="checkbox"/> Not Satisfactory	
Next MIT: _____	

Conservation Division
District Office No. 2
3450 N. Rock Road
Building 600, Suite 601
Wichita, KS 67226



Phone: 316-337-7400
<http://kcc.ks.gov/>

Andrew J. French, Chairperson
Dwight D. Keen, Commissioner
Annie Kuether, Commissioner

Laura Kelly, Governor

FAILED MECHANICAL INTEGRITY TEST (MIT)
DEADLINE FOR COMPLIANCE

02/03/2025

LICENSE 30886
Thomas, John R. dba Vamco Operations
265 AVENUE K
CHASE, KS 67524-9440

Re: API No. 15-159-19210-00-02
Permit No. D30619.0
HABIGER OWWO 2
12-18S-10W
Rice County, KS

Operator:

On 01/23/2025, the referenced well failed a mechanical integrity test. Under K.A.R. 82-3-407(c), you have 90 days to:

- 1) repair and retest the well to show mechanical integrity,
- 2) plug the well, or
- 3) isolate all leaks to demonstrate the well does not pose a threat to fresh or usable water or endanger correlative rights.

The well must be shut-in and disconnected until it complies with K.A.R. 82-3-407(c).

Failure to comply with K.A.R. 82-3-407(c)
by 04/23/2025
shall be punishable by a \$1, 000 penalty.

Please contact this office as soon as possible to let us know your plans for this well.

Sincerely,

Virgil Clothier
KCC District #2