

Form	ACO1 - Well Completion
Operator	Colt Energy Inc
Well Name	Cobble 14
Doc ID	1856708

Perforations

Shots Per Foot	Perforation Top	Perforation Bottom	BridgePlugType	BridgePlugSet At	Material Record
4	1246	1249			
4	1252	1254			
4	1260	1262			
4	1264	1266			
4	1270	1278			
4	1290	1293			

Form	ACO1 - Well Completion
Operator	Colt Energy Inc
Well Name	Cobble 14
Doc ID	1856708

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	11.75	8.625	23	40	Portland	14	None
Production	6.75	4.5	10.5	1407	Thick Set	155	2 #/sx Phenoseal



Camp Enoch

Remarks: Safety meeting + Job Procedure. Rig to 4 1/2 casing, Break
Circulation w/ 5 Bbl fresh water mix + Pump 300" Gel + Halls. Pump 5
water spacer. Mix 155 SPS thickener cement w/ 2" phenoxal, wash out Pump
+ Lines. Release 4 1/2 Top Rubber Ding. Displace w/ 32 1/4 Bbl water. Final
Pump Pst 950 Pump Ding to 1400" check float. Float Held. 3 Bbl cement
slurry to surface. Close 4 1/2 + w/ O.P.S. Job Complete. Tear Down.
Thank you
Russell McCoy

APR # 15-207-29391

Authorization Rob Ballman Title SA

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.

**1317 105th Rd.
Yates Center, KS 66783**

Formation Record

[illegible]