

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1901287

WELL ID _____

LOCATION OF WATER WELL

County	Republic	Section	28	Township	3	Range	4	E W	Fraction	NW ¼	NW ¼	NE ¼
Latitude	39.768254	Longitude	-97.77128		Datum		WGS84		Elevation	1458		

WATER WELL LOCATION☐ at owner's address

0.4 mi W/SW of intersection of Rock Rd and 100 Rd, Scandia,
KS 66966

WATER WELL OWNER

Name	Jared Robison
Business	
Address	844 100 road 66966 Scandia KS 66966

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☒ Yes ☐ No Permit ID: NA
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 38 ft.; Diameter 6 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: SCH40
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC
 Specify if other: _____

Screen / Perforation openings: Mill slot
 1st interval 38 ft. to 58 ft. Slot Size _____
 2nd interval _____ ft. to _____ ft. Slot Size _____
 3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture
 Additional info if required:
 # of Boreholes _____ # of Dewatering Wells _____

COMPLETION

Depth of completed well: 58 ft.

Depth(s) groundwater encountered: ☐ Dry Well
 (1) 40 ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 40 ft.

Date measured: 02/11/2026

Measured from: ☒ Top of Casing or ☐ Ground Surface
 Measured: ☐ Above or ☒ Below Land Surface

Estimated yield: 2.6 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm
 _____ ft. after _____ hours pumping _____ gpm

Pump Information:

Pump Installed? ☐ Yes ☐ No Date: _____
 Pump Type: _____ Horsepower: _____ Volts: _____
 Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ No

Date disinfected (mm/dd/yy): 02/11/2026

CONSTRUCTION

Borehole interval:	Borehole diameter:
from 0 to 58 ft.	10 in.
from _____ to _____ ft.	_____ in.
from _____ to _____ ft.	_____ in.

Grout:

1st Interval: 0 ft. to 20 ft. Grout material: Bentonite
 2nd Interval: _____ ft. to _____ ft. Grout material: _____
 3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 58 ft. Gravel Size: _____ ☐
 2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐
 3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐

DESIGNATED PERSON Wess Presley**WELL COMPLETION DATE** 02/11/2026**CONTRACTOR BUSINESS NAME** Flint Hills Drilling #914

