

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1948883

WELL ID _____

LOCATION OF WATER WELL

County	Smith	Section	31	Township	4	Range	14 ☐ E ☒ W	Fraction	SW ¼ SW ¼ SE ¼
Latitude	39.65546	Longitude	-98.942822	Datum	WGS84	Elevation	1630		

WATER WELL LOCATION☐ at owner's address

264 W. Beaver, Cedar Ks

WATER WELL OWNER

Name Jacob Kerr

Business Kerr

Address 8091 250th Rd
Gaylord Ks 67638

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☐ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☒ Yes ☐ No Permit ID: n/a

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to 40 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: .21

2nd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Saw cut

1st interval 40 ft. to 60 ft. Slot Size _____

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Household

Additional info if required:

of Boreholes _____ # of Dewatering Wells _____

COMPLETION

Depth of completed well: 60 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) 32 ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 30 ft.

Date measured: 05/07/2026

Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land Surface

Estimated yield: 20 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☒ Yes ☐ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ No

Date disinfected (mm/dd/yy): 05/07/2026

CONSTRUCTION**Borehole interval:**

from 0 to 60 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:

10 in.

_____ in.

_____ in.

Grout:

1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 60 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Dylan Karst**WELL COMPLETION DATE** 05/08/2026**CONTRACTOR BUSINESS NAME**

Karst Water Well Drilling and Service, Inc.

