

Form	ACO1 - Well Completion
Operator	Schmidt Construction Services LLC
Well Name	BRESHEARS 9
Doc ID	1970678

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	10	7	15	45	Econobond	28	See Ticket
Production	5.875	2.875	6.5	744	Econobond	74	See Ticket

TDR Construction, Inc.
(913) 710-5400
Wellsville, KS

Well Information		Casing	
Breshears #9		Surface	Production
API# 15-103-21475	Sec/Twp/Rge 16/12/21	Size: 7"	2-3/8"
County: Leavenworth	Commenced Spuding 5/4/26	Depth: 45'	743.55'
		Cement: —	
		Drill Size: 10"	5-5/8"
Elevation 880'	Baffle 711.75'	Completed Drilling	
Distance From	Float 743.55'	5/8/26	
South Line 2165'	TD 760'		
East Line 210'			

WELL LOG

Thickness of Strata	Formation	Total Depth
0-14	Soil / Clay	14
17	Shale	31
8	Gravel	39
21	Shale	60
31	Lime	91
6	Shale	97
8	Lime	105
14	Shale	119
33	Lime	152
8	Shale	160
26	Lime	186
2	Shale	188
6 40	Lime	228 228
19	Shale	247
4	Lime	251
4	Shale	255
1	Lime	256
11	Shale	267
17	Lime	284
15	Shale	299
32	Lime	331
6	Shale	337
19	Lime	356
2	Shale	358
25	Lime	383
4	Shale	387
5	Lime	392
4	Shale	396
9	Lime	405
12	Shale	417
11	Sand. Light Gray	428
17	Shale	445

445

Ryan Ward
Nathan Seaman
10 hrs.
Hurricane Cemented surface casing.

[illegible]

[illegible]