

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1971043

WELL ID _____

LOCATION OF WATER WELL

County	Ellis	Section	13	Township	13	Range	17 ☐ E ☒ W	Fraction	NE ¼ SW ¼ SE ¼
Latitude	38.917507	Longitude	-99.155509	Datum	WGS84	Elevation	1982		

WATER WELL LOCATION☐ at owner's address

North of Fairground road and East of Cathedral Ave

WATER WELL OWNER

Name	Gary Geist
Business	Geist
Address	315 W. 55th St P.O. Box 1199 Hays Ks 67601

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☒ Yes ☐ No Permit ID: na
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 17 ft.; Diameter 5 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: .26
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Saw cut

1st interval 17 ft. to 37 ft. Slot Size _____
 2nd interval _____ ft. to _____ ft. Slot Size _____
 3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes _____ # of Dewatering Wells _____

COMPLETION

Depth of completed well: 37 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) 17 ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 17 ft.

Date measured: 06/26/2026

Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land Surface

Estimated yield: 2 gpm

Pump Test Date: Water level was:

23 ft. after 1 hours pumping 2 gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☒ Yes ☐ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ No

Date disinfected (mm/dd/yy): 06/26/2026

CONSTRUCTION**Borehole interval:**

from 0 to 37 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:

10 in.

_____ in.

_____ in.

Grout:

1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 34 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Dylan Karst**WELL COMPLETION DATE** 06/30/2026**CONTRACTOR BUSINESS NAME**

Karst Water Well Drilling and Service, Inc.

