

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1975035

WELL ID _____

LOCATION OF WATER WELL

County	Jewell	Section	32	Township	4	Range	9 ☐ E ☒ W	Fraction	SW ¼ SE ¼ NE ¼
Latitude	39.66301	Longitude	-98.34873	Datum	WGS84	Elevation	1539		

WATER WELL LOCATION☒ at owner's address

--

WATER WELL OWNER

Name	Curt Shoemaker
Business	
Address	250 West St Ionia Kar 66949

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☒ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☐ Yes ☒ No Permit ID: _____

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 27 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to 23 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: sdr26

2nd interval: 43 ft. to 45 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: sdr26

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot

1st interval 23 ft. to 43 ft. Slot Size .016 inches

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Lawn/Garden

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETION

Depth of completed well: 45 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) 26 ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 26 ft.

Date measured: 07/17/2026

Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land Surface

Estimated yield: 9 gpm

Pump Test Date: Water level was:

36 ft. after 1.5 hours pumping 9 gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date:

Pump Type: Horsepower: Volts:

Drop Pipe Diameter: in. Drop Pipe Length: ft.

Water well disinfected? ☒ Yes ☐ No

Date disinfected (mm/dd/yy): 07/17/2026

CONSTRUCTION**Borehole interval:**

from 0 to 45 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:

9 in.

_____ in.

_____ in.

Grout:

1st Interval: 0 ft. to 21 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:1st Interval: 21 ft. to 45 ft. Gravel Size: .375 ☐ Not Used2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Richard Gardner**WELL COMPLETION DATE** 07/17/2026**CONTRACTOR BUSINESS NAME** Gardner Well Drilling

