

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1971287

WELL ID _____

LOCATION OF WATER WELL

County	Jewell	Section	7	Township	4	Range	10 ☐ E ☒ W	Fraction	SW ¼ NE ¼ SE ¼
Latitude	39.717027	Longitude	-98.489248	Datum	WGS84	Elevation			

WATER WELL LOCATION☐ at owner's address

Well is 1700-feet north of K Rd and 880-feet west of 20 Rd.

WATER WELL OWNER

Name	Jimmy Broeckelman
Business	
Address	320 N Central Ave Beloit KS 67420

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☒ Yes ☐ No Permit ID: N/A
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 70 ft.; Diameter 6 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: SCH40
 2nd interval: 90 ft. to 120 ft.; Diameter 6 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: SCH40
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot1st interval 70 ft. to 90 ft. Slot Size .032 inches

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 120 ft.Depth(s) groundwater encountered: ☐ Dry Well(1) 86 ft.; (2) _____ ft.; (3) _____ ft.;Static water level in well: 85 ft.Date measured: 06/03/2026Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 3 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 06/03/2026**CONSTRUCTION****Borehole interval:**from 0 to 120 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:10 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 23 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 23 ft. to 120 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Kyler Erickson**WELL COMPLETION DATE** 06/03/2026**CONTRACTOR BUSINESS NAME** Associated Drilling, Inc. #990

