

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1978792

WELL ID _____

LOCATION OF WATER WELL

County	Norton	Section	6	Township	1	Range	24 ☐ E ☒ W	Fraction	NE ¼ NE ¼ SE ¼
Latitude	39.9928	Longitude	-100.0589	Datum	WGS84	Elevation	2295		

WATER WELL LOCATION☐ at owner's address

SENESE 1/4, 6-T1S-R24W

WATER WELL OWNER

Name	John Ahlemeyer
Business	
Address	70575 Road 413 Wilsonville NE 69046

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☐ Yes ☐ No Permit ID: _____
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 12 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 50 ft.; Diameter 5 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: .3
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot1st interval 50 ft. to 70 ft. Slot Size .0625 inches

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes _____ # of Dewatering Wells _____

COMPLETIONDepth of completed well: 70 ft.Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 37 ft.Date measured: 07/16/2026Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 19 gpm

Pump Test Date: Water level was:

38 ft. after 1 hours pumping 19 gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☒ Yes ☐ No Date: 07/16/2026Pump Type: AC Submer; Horsepower: 1 Volts: 200-2Drop Pipe Diameter: 1.2 in. Drop Pipe Length: 60 ft.Water well disinfected? ☐ Yes ☐ No

Date disinfected (mm/dd/yy): _____

CONSTRUCTION**Borehole interval:**from 0 to 70 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:11 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 45 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 45 ft. to 70 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Jeffrey Ironshell**WELL COMPLETION DATE** 07/16/2026**CONTRACTOR BUSINESS NAME** Charles Sargent Irrigation, Inc. - #1048

