

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1979262

WELL ID _____

LOCATION OF WATER WELL

County	Riley	Section	7	Township	6	Range	5 ☒ E ☐ W	Fraction	NE ¼ NE ¼ NW ¼
Latitude	39.552361	Longitude	-96.913139	Datum	WGS84	Elevation	1273		

WATER WELL LOCATION☐ at owner's address

SOUTHEAST OF THE INTERSECTION OF BODAVILLE ROAD & MAY DAY ROAD IN RILEY COUNTY, KS

WATER WELL OWNER

Name	SCOTT VATHAUER
Business	
Address	21011 MAY DAY ROAD BARNES KS 66933

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☒ Yes ☐ No Permit ID: NA
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 18 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 30 ft.; Diameter 5 in.
 Casing Joint: : Glued Weight: 2.8 lbs/ft
 Wall thickness or gauge no.: .265
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Saw cut

1st interval 30 ft. to 50 ft. Slot Size .032 inches
 2nd interval _____ ft. to _____ ft. Slot Size _____
 3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Household

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETION

Depth of completed well: 50 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 30 ft.

Date measured: 11/25/2025

Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land Surface

Estimated yield: 10 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☒ Yes ☐ No Date: 11/26/2025

Pump Type: AC Submer: Horsepower: 3/4 Volts: 230

Drop Pipe Diameter: 1 in. Drop Pipe Length: 45 ft.

Water well disinfected? ☒ Yes ☐ No

Date disinfected (mm/dd/yy): 11/25/2025

CONSTRUCTION**Borehole interval:**

from 0 to 50 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:

8 in.

_____ in.

_____ in.

Grout:

1st Interval: 2 ft. to 25 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 25 ft. to 50 ft. Gravel Size: 1/4" ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Eric Strader**WELL COMPLETION DATE** 11/25/2025**CONTRACTOR BUSINESS NAME** Blue Valley Drilling, Inc.

