

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1980608

WELL ID _____

LOCATION OF WATER WELL

County	Norton	Section	21	Township	4	Range	22 ☐ E ☒ W	Fraction	SE ¼ SE ¼ NE ¼
Latitude	39.691052	Longitude	-99.797382	Datum	WGS84	Elevation	2247		

WATER WELL LOCATION☐ at owner's address

Quarter mile south of intersection of V and 5 rd, west side of 5 rd 200 feet

WATER WELL OWNER

Name	Clarence Tien
Business	
Address	P.O. Box 366 Prairie View Ks 67664

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☒ Yes ☐ No Permit ID: N/A
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 32 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 71 ft.; Diameter 5 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: .265
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Saw cut

1st interval 71 ft. to 91 ft. Slot Size _____
 2nd interval _____ ft. to _____ ft. Slot Size _____
 3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 91 ft.Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 62 ft.Date measured: 08/26/2026Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 5 gpm

Pump Test Date: Water level was:

62 ft. after 2 hours pumping 5 gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☐ Yes ☒ No

Date disinfected (mm/dd/yy): _____

CONSTRUCTION**Borehole interval:**from 0 to 91 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:9 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 91 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Jared McCoy**WELL COMPLETION DATE** 08/26/2026**CONTRACTOR BUSINESS NAME** Ground Water Development LLC

