

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1980125

WELL ID

LOCATION OF WATER WELL

County	Jewell	Section	17	Township	2	Range	6 ☐ E ☒ W	Fraction	NE ¼ SE ¼ SW ¼
Latitude	39.872683	Longitude	-98.017909	Datum	WGS84	Elevation	1582		

WATER WELL LOCATION☒ at owner's address

--

WATER WELL OWNER

Name	Catherine Gunther
Business	
Address	2215 265 Rd Formoso KS 66942

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☐ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☐ Yes ☐ No Permit ID: _____

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 36 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to 30 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: SCH40

2nd interval: 50 ft. to 120 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: SCH40

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot1st interval 30 ft. to 50 ft. Slot Size _____2nd interval 120 ft. to 140 ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Household

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 140 ft.Depth(s) groundwater encountered: ☐ Dry Well(1) 23 ft.; (2) _____ ft.; (3) _____ ft.;Static water level in well: 10 ft.Date measured: 08/06/2026Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 3 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 08/06/2026**CONSTRUCTION****Borehole interval:**from 0 to 140 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:9 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 50 ft. Gravel Size: _____ ☐2nd Interval: 50 ft. to 140 ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Wess Presley**WELL COMPLETION DATE** 08/06/2026**CONTRACTOR BUSINESS NAME** Flint Hills Drilling #914

