

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1980120

WELL ID _____

LOCATION OF WATER WELL

County	Jewell	Section	16	Township	1	Range	8 ☐ E ☒ W	Fraction	SE ¼ SE ¼ NE ¼
Latitude	39.966479	Longitude	-98.213342	Datum	WGS84	Elevation	1769		

WATER WELL LOCATION☐ at owner's address

0.5 miles N/NW of intersection of Birch Road and 160 Rd, Burr Oak, KS 66936

WATER WELL OWNER

Name	
Business	Boyles Ranch
Address	2786 160 Rd Burr Oak KS 66396

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☐ Yes ☒ No Permit ID: _____
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 114 ft.; Diameter 6 in.
 Casing Joint: : Glued Weight: _____ lbs/ft
 Wall thickness or gauge no.: SCH40
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot1st interval 114 ft. to 154 ft. Slot Size _____

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 154 ft.Depth(s) groundwater encountered: ☐ Dry Well(1) 121 ft.; (2) _____ ft.; (3) _____ ft.;Static water level in well: 40 ft.Date measured: 07/30/2026Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 20 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 07/30/2026**CONSTRUCTION****Borehole interval:**from 0 to 154 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:10 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 154 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Wess Presley**WELL COMPLETION DATE** 07/30/2026**CONTRACTOR BUSINESS NAME** Flint Hills Drilling #914

