

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1979362

WELL ID _____

LOCATION OF WATER WELL

County	Jewell	Section	17	Township	1	Range	7 ☐ E ☒ W	Fraction	NE ¼ NE ¼ SE ¼
Latitude	39.965441	Longitude	-98.118416	Datum	WGS84	Elevation	1754		

WATER WELL LOCATION☐ at owner's address

0.5 mi N/NW of intersection of Hwy 14 and Birch Rd

WATER WELL OWNER

Name	Darrell Brandt
Business	
Address	412 E 7th Street
	Superior Nel 68978

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☐ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☒ Yes ☐ No Permit ID: NA

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to 147 ft.; Diameter 6 in.

Casing Joint: : Glued Weight: _____ lbs/ft

Wall thickness or gauge no.: SCH40

2nd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot1st interval 147 ft. to 187 ft. Slot Size _____

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes _____ # of Dewatering Wells _____

COMPLETIONDepth of completed well: 187 ft.Depth(s) groundwater encountered: ☐ Dry Well(1) 148 ft.; (2) _____ ft.; (3) _____ ft.;Static water level in well: 125 ft.Date measured: 08/04/2026Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 15 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 08/04/2026**CONSTRUCTION****Borehole interval:**from 0 to 187 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:10 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 20 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 20 ft. to 187 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Wess Presley**WELL COMPLETION DATE** 08/04/2026**CONTRACTOR BUSINESS NAME** Flint Hills Drilling #914

