

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1981584

WELL ID _____

LOCATION OF WATER WELL

County	Woodson	Section	6	Township	25	Range	15 ☒ E ☐ W	Fraction	SE ¼ SE ¼ SE ¼
Latitude	37.89441	Longitude	-95.794718	Datum	WGS84	Elevation	1053		

WATER WELL LOCATION☒ at owner's address

--

WATER WELL OWNER

Name	Danny A Schwartz
Business	
Address	1208 Jay rd Yates Center Ks 66783

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☐ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☐ Yes ☒ No Permit ID: _____

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 18 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to 50 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: 21 lbs/ft

Wall thickness or gauge no.: sch40

2nd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Mill slot1st interval 50 ft. to 70 ft. Slot Size .025 inches

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Household

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 70 ft.Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 15 ft.Date measured: 09/02/2026Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 0 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 09/02/2026**CONSTRUCTION****Borehole interval:**from 0 to 70 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:8 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 20 ft. Grout material: Cement

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:1st Interval: 20 ft. to 70 ft. Gravel Size: 3/8 ☐ Not Used2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Travis Euler**WELL COMPLETION DATE** 09/02/2026**CONTRACTOR BUSINESS NAME** Euler Water Well Drilling

