

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1981349

WELL ID _____

LOCATION OF WATER WELL

County	Ellis	Section	33	Township	13	Range	18 ☐ E ☒ W	Fraction	SE ¼ NE ¼ SW ¼
Latitude	38.87615	Longitude	-99.327232	Datum	WGS84	Elevation	2003		

WATER WELL LOCATION☒ at owner's address

--

WATER WELL OWNER

Name	Jeff Lubbers
Business	
Address	107 East 16th St Hays Kar 67601

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____

KDHE / EPA Project Code: _____

Site Name: _____

KDHE UIC Class V Form Completed: ☐ Yes ☐ No

County/Local Permit Required? ☐ Yes ☐ No

Permit Obtained? ☐ Yes ☒ No Permit ID: _____

Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 24 in.

Is casing height less than 12 inches? ☐ Yes ☒ No

Blank Casing type: ThermalPlastic

1st interval: 0 ft. to 41 ft.; Diameter 5 in.

Casing Joint: : Glued Weight: 200 lbs/ft

Wall thickness or gauge no.: SDR21

2nd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

3rd interval: _____ ft. to _____ ft.; Diameter _____ in.

Casing Joint: : _____ Weight: _____ lbs/ft

Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Saw cut1st interval 41 ft. to 61 ft. Slot Size _____

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Lawn/Garden

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETIONDepth of completed well: 61 ft.Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 28 ft.Date measured: 08/07/2026Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 50 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 08/07/2026**CONSTRUCTION****Borehole interval:**from 0 to 61 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:10 in.

_____ in.

_____ in.

Grout:1st Interval: 0 ft. to 31 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 31 ft. to 61 ft. Gravel Size: _____ ☐2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Keith Pfannenstiel**WELL COMPLETION DATE** 08/07/2026**CONTRACTOR BUSINESS NAME** KP Hydrotech

