

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1977496

WELL ID _____

LOCATION OF WATER WELL

County	Kearny	Section	35	Township	24	Range	38 ☐ E ☒ W	Fraction	NE ¼ NW ¼ NW ¼
Latitude	37.929286	Longitude	-101.465685	Datum	WGS84	Elevation	3258		

WATER WELL LOCATION☐ at owner's address

From County Road E and Highway 50 1 mile South then East 500'

WATER WELL OWNER

Name	Danny McMillan
Business	
Address	1710 Anderson Road Garden City KS 67846

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☐ Yes ☒ No Permit ID: _____
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 18 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 300 ft.; Diameter 5 in.
 Casing Joint: : Splines Weight: _____ lbs/ft
 Wall thickness or gauge no.: SDR17
 2nd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Saw cut

1st interval 300 ft. to 380 ft. Slot Size .032 inches

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes

of Dewatering Wells

COMPLETION

Depth of completed well: 380 ft.

Depth(s) groundwater encountered: ☐ Dry Well

(1) 224 ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 224 ft.

Date measured: 07/28/2026

Measured from: ☒ Top of Casing or ☐ Ground SurfaceMeasured: ☐ Above or ☒ Below Land Surface

Estimated yield: 30 gpm

Pump Test Date: Water level was:

_____ ft. after _____ hours pumping _____ gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date:

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ No

Date disinfected (mm/dd/yy): 07/28/2026

CONSTRUCTION**Borehole interval:**

from 0 to 380 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:

10 in.

_____ in.

_____ in.

Grout:

1st Interval: 0 ft. to 50 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:1st Interval: 50 ft. to 380 ft. Gravel Size: 1/16" ☐ Not Used2nd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Trevor Nash**WELL COMPLETION DATE** 07/28/2026**CONTRACTOR BUSINESS NAME** Nash Water Well Service, LLC

WATER WELL RECORD (WWC-5)

Constructed

KOLAR DOC ID 1977496 WELL ID _____

LOCATION OF WATER WELL

County	Kearny	Section	35	Township	24	Range	38	E W Fraction	NE	¼	NW	¼	NW	¼
Latitude	37.929286	Longitude	-101.465685			Datum		WGS84	Elevation		3258			
Well Owner	Danny	McMillan			Well Owner Business									

NEAREST SOURCE OF POTENTIAL CONTAMINATION or ☒ No potential source of contamination within 100 ft.

Source:	Source:
Distance from well (ft):	Distance from well (ft):
Direction from well:	Direction from well:
Source description:	Source description:
Required information for local entity? ☐ Yes ☐ No	Required information for local entity? ☐ Yes ☐ No

LITHOLOGIC LOG**AQUIFER, if known**

FROM	TO	LITHOLOGY
0	2	topsoil
2	17	clay,sandy,brown,fine
17	64	sand,fine to coarse,gravelly,small to large w/ small to medium coble
64	80	caliche
80	215	shale,unknown,blue,w/ rock layers
215	220	sandstone,unknown,clayey,blueish,gray,Medium w/ shale 80%
220	240	sandstone,unknown,clayey,blueish,gray,shale 20%
240	280	sandstone,unknown,clayey,blueish,gray,shale 65%
280	300	sandstone,unknown,clayey,blueish,gray,shale 75%
300	320	sandstone,unknown,clayey,blueish,gray,shale 90%
320	340	sandstone,unknown,clayey,blueish,gray,Course w/ shale 90%
340	375	sandstone,unknown,clayey,blueish,gray,Medium w/ shale 80%
375	385	other,unknown,Blue/gray sticky clay

COMMENTS

This water well was constructed ☐ reconstructed pursuant to the stated water well contractor's license and was completed on 07/28/2026 .

I certify that this record is true to the best of my knowledge and belief. This water well record was completed on 09/03/2026 under the business name of Nash Water Well Service, LLC , KS Water Well Contractor's License No. 846 under the authority of the designated person as defined in K.A.R. 28-30-2(j) and signed and certified by the electronic signature of the designated person at its submittal: Trevor Nash . Send one copy to the water well owner and the contractor should retain one copy.