

WATER WELL RECORD (WWC5.2)

Constructed

KOLAR DOC ID 1985592

WELL ID _____

LOCATION OF WATER WELL

County	Nemaha	Section	8	Township	4	Range	12 ☒ E ☐ W	Fraction	NE ¼ NE ¼ SE ¼
Latitude	39.717042	Longitude	-96.089392	Datum	WGS84	Elevation	1301		

WATER WELL LOCATION☐ at owner's address

About 3095ft south of hwy 9 and 20ft west of I Rd

WATER WELL OWNER

Name	Gary & Dorothy Becker, Trust
Business	
Address	852 State Highway 9 Centralia KS 66415

PERMIT & ID NUMBERS (AS REQUIRED)

DWR Application No.: _____
 KDHE / EPA Project Code: _____
 Site Name: _____
 KDHE UIC Class V Form Completed: ☐ Yes ☐ No
 County/Local Permit Required? ☐ Yes ☐ No
 Permit Obtained? ☐ Yes ☐ No Permit ID: _____
 Oil/Gas Lease Name & Well #: _____

CONSTRUCTION

Casing: Height above land surface: 18 in.
 Is casing height less than 12 inches? ☐ Yes ☒ No
 Blank Casing type: ThermalPlastic
 1st interval: 0 ft. to 55 ft.; Diameter 5 in.
 Casing Joint: : Splines Weight: _____ lbs/ft
 Wall thickness or gauge no.: .265
 2nd interval: 65 ft. to 81 ft.; Diameter 5 in.
 Casing Joint: : Splines Weight: _____ lbs/ft
 Wall thickness or gauge no.: .265
 3rd interval: _____ ft. to _____ ft.; Diameter _____ in.
 Casing Joint: : _____ Weight: _____ lbs/ft
 Wall thickness or gauge no.: _____

Screen / Perforation material: PVC

Specify if other: _____

Screen / Perforation openings: Continuous slot (PVC)1st interval 55 ft. to 65 ft. Slot Size .045 inches

2nd interval _____ ft. to _____ ft. Slot Size _____

3rd interval _____ ft. to _____ ft. Slot Size _____

WELL WATER USE

Domestic Livestock/Pasture

Additional info if required:

of Boreholes _____ # of Dewatering Wells _____

COMPLETIONDepth of completed well: 81 ft.Depth(s) groundwater encountered: ☐ Dry Well

(1) _____ ft.; (2) _____ ft.; (3) _____ ft.;

Static water level in well: 18.5 ft.Date measured: 04/14/2026Measured from: ☐ Top of Casing or ☒ Ground SurfaceMeasured: ☐ Above or ☒ Below Land SurfaceEstimated yield: 2 gpm

Pump Test Date: Water level was:

77 ft. after 1 hours pumping 2 gpm

_____ ft. after _____ hours pumping _____ gpm

Pump Information:Pump Installed? ☐ Yes ☒ No Date: _____

Pump Type: _____ Horsepower: _____ Volts: _____

Drop Pipe Diameter: _____ in. Drop Pipe Length: _____ ft.

Water well disinfected? ☒ Yes ☐ NoDate disinfected (mm/dd/yy): 04/14/2026**CONSTRUCTION****Borehole interval:**from 0 to 81 ft.

from _____ to _____ ft.

from _____ to _____ ft..

Borehole diameter:9.5 in.

_____ in.

_____ in.

Grout:1st Interval: 4 ft. to 27 ft. Grout material: Bentonite

2nd Interval: _____ ft. to _____ ft. Grout material: _____

3rd Interval: _____ ft. to _____ ft. Grout material: _____

Gravel pack:

Not Used

1st Interval: 27 ft. to 50 ft. Gravel Size: r.g. ☐2nd Interval: 50 ft. to 81 ft. Gravel Size: 8x16 ☐3rd Interval: _____ ft. to _____ ft. Gravel Size: _____ ☐**DESIGNATED PERSON** Ryan Rieschick**WELL COMPLETION DATE** 04/14/2026**CONTRACTOR BUSINESS NAME**

Rieschick Drilling Co., Inc.

