



716093

Date	Depth	
12-24	3787	(Rigs down 8 am 12-24 to 12-27)
12-28	3927	Drlg (3/4° off)
12-29	4090	Drlg
12-30	4254	Drlg
12-31	4358	Drlg
1-1	4520	Drlg Cored 4527-35
1-2	4555	Coring Cored 4557-73
1-3	4600	Drlg Cored 4600-02
1-4	4649	Drlg (Will drill to 4665, circ 2 hrs, log & run casing)
1-5	4665	R.T.D. Logging
1-6		Running 51/2"
1-7		5 1/2" set @ 4661' w/250 sx cem, P.D. 8 a.m. 1-6-55 MICT on 1-6. Started up this morning.
1-8		Bailing mud - about 900' mud to go
1-10		Ran Log. Perf 4521-63 w/4 <sup>s</sup> /ft; 1000' fluid in hole. Sandfraced. Flowing. Testing.
1-11		Well flows intermittently and swabbing (Making about 25 BOPH) Testing.
1-12		Swb thru tbg - 17 BOPH
1-13		Cable tool work completed 1-12-55.