


8-16-26W



# TEXAS ENERGIES, INC.

## WORKOVER REPORT (Perforate & Cement Production Casing)

OK

Deighton 1-8, Gove Southeast Prospect  
1984-B Drilling Program  
SW NE SE, Sec. 8-16S-26W  
Ness County, Kansas

- 03-25-85 Moved Wheatstate Well Servicing rig to location to perforate and cement the production casing from a minimum depth of 1200' in order to comply with Kansas Corporation Commission regulations. Rigged up. Pulled rods and tubing. Set retrievable bridge plug at 1300'. Shut down.
- 03-26-85 Perforated 1210-1212' (3 shots/2 ft.). Spotted sand on bridge plug. Ran in with RTTS. Set at 1150'. Started mixing cement. Had good circulation at surface. Circulated cement to surface. Used 300 sxs Halliburton Lite 3% CC. Displaced 2 bbls. cement in tubing. Started to release packer - would not release. Displaced cement to 1155'. Backed off 1 jt. tubing above packer. Circulated well. Washed out drilling mud and hulls. Shut down.
- 03-27-85 Ran in with wash pipe. Washed over RTTS and tubing. Cleaned out hulls and drilling mud. Pulled wash pipe. Ran in with overshot and jars. Latched on to tubing. Jarred on the packer. Packer came loose. Pulled tubing and packer out of hole. Put on 3 7/8" bit. Drilled out cement to 1250'. Washed sand off bridge plug. Pulled tubing and bit. Shut in.
- 03-28-85 Pulled bridge plug. Ran in rods and pump. Rigged down completion unit and moved off location.

END OF REPORT

MAY 06 1985

State Geological Survey  
WICHITA BRANCH